THE UNITED STATES DISTRICT COURT FOR THE EASTERN DISTRICT OF PENNSYLVANIA

ST. PAUL MERCURY INSURANCE COMPANY,

Plaintiff,

v. : CIVIL ACTION NO. 02-CV-3511

PHILADELPHIA HOUSING AUTHORITY,

Defendant.

DEFENDANT PHILADELPHIA HOUSING AUTHORITY'S TRIAL MEMORANDUM (AS TO COUNT II)

By Order dated August 20, 2003, the Court severed the claim asserted by plaintiff St. Paul Mercury Insurance Company ("St. Paul") in Count II of the Complaint from the remaining counts and scheduled it for trial commencing on September 15, 2003.¹

Defendant Philadelphia Housing Authority ("PHA"), by its undersigned counsel, respectfully submits this Trial Memorandum to familiarize the Court with the facts underlying Count II (which are, for the most part, undisputed) and to explain PHA's contentions regarding the applicable law.

¹ By letter dated September 8, 2003, Plaintiff's counsel advised the Court that the parties agreed to waive their right to a jury trial with respect to Count II.

PRELIMINARY STATEMENT

In the original Construction Contract with San Lucas Construction Company ("San Lucas"), PHA agreed to a scheduled value of \$158,000 for work to be performed in renovating a management office. PHA will establish at trial that San Lucas began this work, but never completed it. Instead, after San Lucas had performed work with a value of \$74,490, PHA removed the remaining work from the scope of the contract and demolished the building in which the management office was to be located. In Count II of the Complaint, St. Paul seeks to be paid for this <u>deleted</u> work that neither San Lucas, nor the Completion Contractor, NDK, performed.

As explained more fully below, none of the evidence to be adduced by St. Paul can overcome the fundamental legal maxim governing this case: "no work, no pay."

For three reasons, judgment should be entered in favor of PHA on Count II of the Complaint. First, under the Takeover Agreement, PHA is required to pay St. Paul the remaining Contract Balance only "as and when such sums or amounts shall become due under the Contract." Because the remaining work on the management office was deleted and never performed, that part of the Contract Price applicable to it never became "due under the Contract" and therefore is not owed to St. Paul under the Takeover Agreement.

Second, while St. Paul has attempted to disavow its acceptance of Contract Modification No. 11, it is undisputed that on December 11, 2000, Ms. Christine Alexander, with full authority from St. Paul to approve contract modifications and periodic estimates, executed the proposed Contract Modification No. 11 and delivered it

Finally, under paragraph 8 of the Takeover Agreement, St. Paul may not take refuge in an arbitrary refusal to agree to a deductive modification to the construction contract. To the contrary, paragraph 8 of the Takeover Agreement provides that the Surety's consent to deductive modifications will not be "unreasonably withheld." Consequently, even if the Court were to find that St. Paul never accepted Contract Modification No. 11, PHA would still be entitled to an adjustment decreasing the remaining Contract Balance.

fact, accept Contract Modification No. 11, and it cannot now escape that acceptance.

Consistent with the facts and argument set forth below, the Court should enter judgment in favor of PHA and against St. Paul on Count II of the Complaint.

STATEMENT OF FACTS

St. Paul's claims arise out of a Contract for Construction ("Construction Contract") relating to a project owned and managed by PHA, the Richard Allen Homes public housing project ("the Project"). See Complaint, ¶¶5, 6. (A copy of the Construction Contract is attached to Plaintiff's Complaint as Exhibit "1.") Under the terms of the Construction Contract, San Lucas was to renovate certain existing single-

family units and construct or renovate other buildings in the Project, for the fixed price of \$11,890,000. See Complaint, ¶¶6, 7.

In connection with the Project, San Lucas requested that St. Paul, as surety, issue payment and performance bonds. *Id.* at ¶19. On or about October 16, 1997, in exchange for payment of a \$108,588 premium, St. Paul issued a Performance Bond and a Materialmen's Bond. *Id.* at ¶¶23, 24. (A copy of the Performance Bond is attached to Plaintiff's Complaint as Exhibit "6.") Pursuant to those bonds, St. Paul held itself out as jointly and severally bound with San Lucas to PHA for the entire amount of the \$11,890,000 contract.

On January 24, 2000, after St. Paul demanded that PHA freeze all contract payments to San Lucas, and after San Lucas abandoned the Project, PHA terminated the construction contract with San Lucas. *Id.* at ¶ 39. PHA and St. Paul then entered into negotiations regarding a Takeover Agreement that would ensure completion of the project while preserving all of the parties' rights and claims arising out of the Construction Contract and the Performance and Payment Bonds.

On March 17, 2000, David Lebor, Esquire, counsel for PHA, wrote to Andrew Ruck, Esquire, counsel for St. Paul, enclosing Mr. Lebor's mark-up of the Proposed Takeover Agreement.² In both its draft and final forms³, the Takeover Agreement recited that St. Paul was "willing to undertake the completion of the remaining Contract work"

² A true and correct copy of that March 17, 2000 letter with enclosure is attached hereto and marked Exhibit "A."

³ On March 21, 2000, Mr. Ruck wrote back to Mr. Lebor, enclosing a blacklined version of the Takeover Agreement. A true and correct copy of that March 21, 2000 facsimile transmission cover sheet with attachment is attached hereto as Exhibit "B."

provided the "entire unpaid balance of the Contract Price (as hereinafter defined)" was paid to it:

WHEREAS, Surety is willing to undertake the completion of the remaining Contract work in the manner hereinafter related, provided the entire unpaid balance of the Contract Price (as hereinafter defined), including undisbursed retainage, together with any additional amount of money added to the Contract Price after the date hereof on account of extra work or changes agreed to by Owner in writing pursuant to the terms and provisions of the Contract is paid to Surety or its designee...

The unpaid balance of the Contract Price was thereafter defined as the "Contract Balance," which the Takeover Agreement noted was the amount of \$2,711,413.84 as of Requisition No. 23 and Change Orders 1 through 8 through December 6, 1999:

WHEREAS, as of Requisition No. 23, the adjusted contract price, including Change Orders 1 thru 8 through 12/6/99 is \$12,068,944.92 (hereinafter called the "Contract Price") and as of the date hereof there remains a balance including retainage still held and unpaid by Owner, in the amount of \$2,711,413.84 (hereinafter called the "Contract Balance") of which \$90,414.72 per Requisition No. 24 has been approved for payment but has not been paid by the Owner. Therefore, upon execution of this Agreement, Owner will pay over to Surety the amount of \$90,414.72. (Exhibit D).

The Takeover Agreement was finalized and signed by the parties on April 6, 2000.⁴ It is clear from a cursory reading of the Takeover Agreement that the parties contemplated the Contract Balance could increase, if extra work was added. Thus, with respect to additions, the fourth recital stated that the unpaid balance of the Contract Price would be paid "...together with any additional amount of money added to the Contract Price on account of extra work or changes..." Similarly, in Paragraph 2, PHA agreed to pay St. Paul the remaining Contract Balance "plus any amounts for extra work performed

pursuant to the terms and provisions of the Contract under written change orders approved and assigned by Owner."

It was equally clear that the remaining Contract Balance would be <u>decreased</u> in the event work was not completed or deleted from the scope of the Contract. Paragraph 8 of the Takeover Agreement expressly authorized deductive Change Orders. Paragraph 8 stated that such deductive change orders could only be made with the Surety's prior written approval. At the request of Mr. Lebor, counsel for PHA, language was inserted in the Takeover Agreement which provided that the Surety's approval could not be unreasonably withheld or delayed:

The Authorized Individual has no authority to negotiate deductive Change Orders, credits, back charges or net deductions from the Original Contract or the Contract Balance of any nature whatsoever without the Surety's prior written approval. Approvals which are to be made by Surety shall not be unreasonably withheld or delayed and if not given within four (4) days from its receipt therefor, shall be deemed to have been approved.

The Contract Balance to be paid by PHA to St. Paul would only include payment for work actually performed. Thus, in the fourth recital, at the request of Mr. Lebor, language was included confirming that the unpaid balance of the Contract Price would be paid to St. Paul only "...as and when such sums or amounts shall become due under the Contract." Similarly, in paragraph 2, again at the request of Mr. Lebor, the parties provided that "[T]he parties hereto agree that all such payments shall only be made to Surety or the Completion Contractor to the extent the Contract balance is due and payable under, and pursuant to the terms and

_

⁴ A true and correct copy of the executed Takeover Agreement (without exhibits) is attached hereto as

provisions of, the Contract." Indeed, the very fact that the parties used the term "Contract Balance" rather than a fixed numerical sum is itself compelling proof that they intended that the amount would vary, rising or falling, as the demands of the Project required.

On December 11, 2000, Tim Trzaska, PHA's Project Engineer, faxed Christine Alexander, Equire, Surety Claims Attorney for St. Paul, a proposed deductive change order titled "Contract Modification No. 11." On the same day, December 11, 2000, Mr. Trzska also faxed Ms. Alexander a copy of the progress payment request, Periodic Estimate #32 ("PE #32"), for work completed by NDK for the period 11/1/00 through 11/30/00. An Excel spreadsheet showing the detail of the 37 items that comprised the payment request was included with PE #32. For the management office, the spreadsheet reflected that out of the scheduled value of \$158,000, \$74,940 was completed, and retainage of \$3,747 was being held, leaving a balance to be finished of \$83,060. Contract Modification No. 11 proposed a credit of \$83,060 because this remaining work had been deleted from the contract scope. Thus, in the section entitled "Description of Change," Contract Modification No. 11 stated:

This modification is for a credit for work deleted from the contract scope. Management office renovations stopped due to the default of the General Contractor for construction. Due to the construction delay, PHA deleted the balance of the renovations from the contract scope. The credit is the balance left on the approved schedule of values.

Exhibit "C."

⁵ A true and correct copy of that December 11, 2000 facsimile transmission cover sheet from Mr. Trzaska to Ms. Alexander, with attached proposed Contract Modification No. 11, is attached hereto as Exhibit "D"

⁶ A true and correct copy of that December 11, 2000 facsimile transmission cover sheet from Mr. Trzaska to Ms. Alexander, with attachments, is attached hereto as Exhibit "E."

Case 2:02-cv-03511-NS

Accordingly, any deductive change order would require the Surety's approval and such approval could not be unreasonably withheld or delayed. You approved the deductive change on behalf of the Surety pursuant to your execution of change order number 11 on December 11, 2000 (copy enclosed). Because of an insignificant \$1 accounting discrepancy increasing the final revised contract sum from \$12,035,816 to \$12,035,817 a revised modification/change order was submitted to you for signature which you denied because of the \$83,060 which you had already approved and which, in any event pursuant to the Takeover Agreement, you could not unreasonably deny. Accordingly, please confirm that PHA is, in fact, not due to the Surety and will not be required to be paid to Surety.

In response to this communication, on September 26, 2001, counsel for St. Paul, Mr. James A. Dunbar, sent a letter to Mr. Lebor, again disputing Contract Modification No. 11, but this time advancing a different theory for rejecting the credit. 13 Mr. Dunbar said it was St. Paul's understanding that San Lucas had actually completed the work on the administrative office, but, at PHA's request, the office was subsequently demolished:

Your letter asserts that PHA is entitled to have St. Paul approve a deductive change order in the amount of \$83,060 relating to the cost associated with an administrative office on the Richard Allen Homes site, apparently because PHA no longer wants the administrative office. While we continue to look into the matter, it is our present understanding that San Lucas Construction Co., Inc., St. Paul's principal, actually completed the work on the administrative office but, at PHA's request, the office was subsequently demolished.

Under the circumstances, there is no basis for the deductive change order PHA seeks, and there is no valid approval by St. Paul of that change order.

On August 14, 2003, Mr. Trower faxed Ms. Aleander various contract completion documents, including Contract Modification No. 11 as executed by Ms. Alexander, executed by Vernon Cooney on behalf of PHA.14

¹³ A true and correct copy of that September 26, 2001 letter is attached hereto as Exhibit "M."

¹⁴ A true and correct copy of that August 14, 2003 letter is attached hereto as Exhibit "N."

ARGUMENT

I. The Takeover Agreement Does Not Authorize Payment For Work
That Was Not Performed

Under Pennsylvania law, the purpose of contract interpretation is to ascertain and effectuate the objectively manifested intentions of the contracting parties. *Pacitti v. Macy's*, 193 F.3d 766, 773 (3d Cir. 1999). If the contract as a whole is susceptible to more than one reading, the Court, sitting non-jury as the factfinder, must resolve the matter. *Id.* If, however, the contract is unambiguous, and can be interpreted only one way, the court interprets the contract as a matter of law. *Id.* The standard for determining whether a contract is ambiguous is well-settled:

In determining whether a contract is ambiguous, the court 'assumes the intent of the parties to an instrument is 'embodied in the writing itself, and when the words are clear and unambiguous the intent is to be discovered only from the express language of the agreement." *Id.* (citing *County of Dauphin v. Fidelity & Deposit Co., 770* F.Supp. 248, 251 (M.D.Pa.), *aff'd,* 937 F.2d 596 (3d Cir. 1991)). This does not mean, however, that the court is confined to the "four corners of the written document." *Hullett,* 38 F.3d at 111 (citing *Mellon Bank,* 619 F.2d at 1011). Rather, the court reads the contract in the context in which it was made. *See Hullett,* 38 F.3d at 111 (citing *Stewart v. McChesney,* 498 Pa. 45, 444 A.2d 659,662 (1982)). Therefore, to determine the parties' intentions, the court may consider, among other things, "the words of the contract, the alternative meaning suggested by counsel, and the nature of the objective evidence to be offered in support of that meaning." *Hullett,* 38 F.3d at 111 (quoting *Mellon Bank,* 619 F.2d at 1011).

Id.

In the instant case, the parties entered into the Takeover Agreement so that the balance remaining on the price of the Construction Contract could be paid to St. Paul, as surety, in connection with St. Paul's completion of the Project. This Contract Balance was not payable in one lump sum. Instead, the parties agreed that it would be paid only "as and when such sums shall become due under the Contract." *See* Takeover Agreement, Recitals and ¶2. Even though a Completion Contractor, NDK, was engaged by St. Paul to complete the Project, the payments made by PHA to St. Paul followed the Schedule of Values contained in the original Construction Contract between PHA and San Lucas, as demonstrated by the Periodic Estimates, including Periodic Estimate No. 32, reflecting that the management office was only 47% complete.

Regardless of whether St. Paul accepted Contract Modification No. 11, it would not be entitled to payment of the \$83,060 attributable to the remaining work associated with renovating the management office absent proof that the work was actually performed. Inasmuch as neither San Lucas nor NDK ever submitted a progress payment request showing that the work was completed, PHA had no obligation to pay St. Paul that part of the Contract Price attributable to this scheduled value.

In short, no payment is due under the Takeover Agreement because that part of the Contract Balance was never earned.

II. St. Paul Could Not Unreasonably Withhold Its Approval of Deductive Contract Modifications

St. Paul will undoubtedly argue that it rejected the second, revised tender of Contract Modification No. 11. Whatever superficial appeal this argument may have, it suffers from two glaring flaws. First, as noted above, regardless of the amount of the Contract Balance, payments were due under the Takeover Agreement only if they were earned. This one was not. Second, at the request of PHA's attorney, language was included in the Takeover Agreement which both authorized deductive modifications and provided that the surety's approval of them could not be unreasonably withheld:

The Authorized Individual has no authority to negotiate deductive Change Orders, credits, back charges or net deductions from the Original Contract or the Contract Balance of any nature whatsoever without the Surety's prior written approval. Approvals which are to be made by Surety shall not be unreasonably withheld or delayed and if not given within four (4) days from its receipt therefor, shall be deemed to have been approved.

Where, as here, the work was deleted from the Contract and never performed, St. Paul's refusal to approve a deductive modification is patently unreasonable. Indeed, in Periodic Estimate No. 32, which was submitted by St. Paul the same day, St. Paul agreed and represented to PHA that \$83,060 worth of work remained to be finished in connection with the management office. Consequently, PHA is entitled to a reduction in the Contract Balance, even if St. Paul refused to agree to it.

III. St. Paul Accepted Contract Modification No. 11.

Finally, St. Paul's protests to the contrary notwithstanding, it is clear that St. Paul actually did accept Contract Modification No. 11.

The hoary law of offer and acceptance provides that acceptance is complete upon dispatch, while a revocation occur only after it has been received by the other party:

"Was the revocation of the offer effective or did it come too late? While an acceptance is complete where a letter is deposited in the mail, a retraction of an offer can have no effect until it is communicated to the person to whom the offer is made and the revocation can take effect only if it is communicated to the other party before its acceptance. 'An offer to contract, communicated by post must be considered as continually made until it reaches the other party. If he accepts before knowledge of a retraction of the offer, the contract is binding." (Citations omitted.)

Owen M. Bruner Co. v. Standard Lumber Co., 63 Pa. Super. 283 (1915). See also, 17 C.J.S. §63d. In this case, PHA proposed Contract Modification No. 11 via fax on December 11, 2000, and St. Paul executed and delivered it back to PHA via fax on the same day. At this point, a valid and binding contract existed with respect to the modification. Having communicated its acceptance of PHA's proposal, St. Paul lost the power to revoke its acceptance.

That PHA subsequently tendered a revised Contract Modification No. 11—two months later—to correct an eight cent mathematical error, is of no aid to St. Paul. Under Pennsylvania law, a reply which suggests changes or additions to the terms of an offer

¹⁵ Generally, "[b]efore concluding that there is a valid contract under Pennsylvania law, the court must 'look to: (1) whether both parties manifested an intention to be bound by the agreement; (2) whether the terms of the agreement are sufficiently definite to be enforced; and (3) whether there was consideration." Blair v. Scott Specialty Gases, 283 F. 3d 595, 603 (3d Cir. 2002), citing ATACS Corp. v. Trans World Communications, Inc., 155 F. 3d 659,666 (3d Cir. 1998). These elements are easily established in the case of Contract Modification No. 11.

may be either an acceptance or a counteroffer, and this question is typically for the factfinder to decide. *See Honeywell, Inc. v. American Standards Testing Bureau, Inc.*, 851 F. 2d 652, (3rd Cir. 1998), *cert. denied*, 488 U.S. 1010 (1999). Here, there was no change suggested to the substantive terms of the proposed modification itself. Both the scope of the work to be deleted and the price of the credit were the same.

CONCLUSION

For all of the foregoing reasons, the Court should enter judgment in favor of PHA and against St. Paul on Count II of the Complaint.

Dated: September 12, 2003 Respectfully submitted,

BLANK ROME LLP

By:

DENIS JAMES LAWLER Attorney I.D. No. 17154 CHRISTOPHER A. LEWIS Attorney I.D. No. 29375 DANIEL RHYNHART Attorney I.D. No. 78248 One Logan Square Philadelphia, PA 19103-6998 (215) 569-5500

Attorneys for Defendant Philadelphia Housing Authority EXHIBIT A

Pennsylvania

Washington, DC Florida

BLANK ROME COMISKY & MCCAULEY LLP.

Counselors at Law

Direct Dial Phone: (215) 569-5658

Direct Dial Fax:

(215) 569-5692

Email Address:

. lebor@blankrome.com

March 17, 2000

HAND DELIVERY

Andrew J. Ruck, Esquire Duane, Morris & Heckscher LLP One Liberty Place, Suite 4200 Philadelphia, PA 19103

Re: Takeover Agreement between The Philadelphia Housing Authority

and St. Paul Mercury Insurance Company

Dear Andy:

As we discussed, I am enclosing herewith a mark-up of the revised Takeover Agreement received yesterday. The enclosure has not been reviewed by my client and, accordingly, it is subject to any changes they may request. I look forward to hearing from you.

DAVID LEBOR

DL/dmb Enclosure

cc: M. Kevin Hubbard, Esquire (w/enc., hand delivery)

K:\LEBOR\Philadelphia Housing\ruck andrew letter March 16 2000.wpd



DRAFT 3/15/00

TAKEOVER AGREEMENT

THIS AGREEMENT ("Agreement"), made and entered into this _____ day of March, 2000, by and between THE PHILADELPHIA HOUSING AUTHORITY ("Owner") and ST. PAUL MERCURY INSURANCE COMPANY ("Surety").

WITNESSETH

WHEREAS, on or about November 6, 1997, Owner entered into a contract (herein called the "Contract") with San Lucas Contracting Co., Inc. ("Contractor") for all general construction work at the Richard Allen Homes ("Project"), as more fully described in the contract attached hereto as Exhibit "A", and

WHEREAS, Surety, executed the required Performance and Payment Bonds (Bond No. JX9663, herein called the "Bonds") each in the penal sum of \$11,890,000 Exhibit "B", and

WHEREAS, Owner declared Contractor in default in performance of the Contract and on January 24, 2000, Owner terminated Contractor's right to proceed thereunder prior to the full completion of the work required, and Owner has made demand on Surety, under the provisions and conditions of the Performance Bond, to ensure completion of all required work that remains to be performed. Exhibit "C," and undis bursed pursuant to the terms where the completion of the remaining Contract und

work in the manner hereinafter related, provided the entire unpaid balance of the Contract Price (as hereinafter defined), including retainage, together with any additional amount of money added to the Contract Price on account of extra work or changes (pursuant to Paragraph 29, Changes, General Conditions, U.S. Department of Housing and urban Development) is paid to

Surety or its designee and as and when such sum or amounts shell as of the dote. — as and when such sum or amounts shell become due hereof WHEREAS, as of Requisition No. 23, the adjusted contract price, including Change under Orders 1 thru 8 through 12/6/99 is \$12,068,944.92 (hereinafter called the "Contract Price") and there remains a balance including retainage still held and unpaid by Owner, in the amount of \$2,711,413.84 (hereinafter called the "Contract Balance") of which \$90,414.72 per Requisition No. 24 has been approved for payment but has not been paid by the Owner. Therefore, upon execution of this Agreement, Owner will pay over to Surety the amount of \$90,414.72. "Exhibit "D".

All subject to verification by

NOW THEREFORE, in consideration of Surety agreeing to complete the work required by Contract and for other valuable considerations, the receipt of which is hereby acknowledged, the parties to this agreement do covenant and agree as follows:

The preceding recitals are incorporated by reference as if fully set forth herein. 1. Hagreed to by Owner

Owner will pay to the Surety the remaining Contract Balance which as of Requisition No. 23 is \$2,711,413.84, together with any additional amounts of money added to the Contract Price on account of extra work or changes to the scope of work as authorized by the em Contracting Officer, in accordance with Paragraph 27, Payments, and Paragraph 29, Changes, and General Conditions, U.S. Department of Housing and Urban Development. The amount to be paid includes all monies due or to become due Contractor arising out of or incidental to the performance of the Contract, including, but not limited to, the unpaid Contract Balance, including unpaid monies relating to approved change orders, retained percentages, and monies relating to pending or subsequently submitted change orders approved by the Owner. Owner will not withhold any amounts for any alleged damages caused or alleged to have been caused by Contractor's failure to substantially complete the Contract on time. The Owner will pay the Contract Balance to Surety, or its designee upon the Surety's written directive in accordance with the terms of this Agreement; and (2) the terms of the Contract as to time, amounts and (hall Provided that completion occurs by 10/1/00 methods of payment.

under the Insofar as Owner has any right, title or interest therein, Owner agrees that Surety, due the Completion Contractor (as hereinafter defined) and/or its subcontractors will have the right to under use, without charge, any of the materials, supplies, equipment or personal property furnished or supplied to or by Contractor that may be stored on the premises of the Project or which may have been fabricated for use in connection with the Project, whether or not presently upon the Project. which is hereby

Surety shall cause to be performed, with reasonable speed, all of the remaining work required by the Contract, as defined in the above-referenced scope, in accordance with the terms and conditions of said Contract, except as to the time of completion! The terms of this Agreement and the Contract shall govern performance of the work, provided, however, that in the event of a conflict between the terms of this Agreement and the terms of the Contract, this Agreement shall take precedence. Owner agrees that nothing in this Agreement taken by itself shall increase or expand Surety's liability to cover any sums, amounts, claims, liquidated or unliquidated damages, compensations, actual or punitive damages, penalties, assessments, fees or fines, whether claimed or imposed for any reason by any person, comptroller, entity, or Federal, State, County or Municipal governmental agency or political subdivision thereof, for which Surety is not subject to liability, under the terms of the Performance Bond, nor shall Surety be liable in any event for any sum in excess of the penal amount of the Performance Bond, \$11,890,000 day to its election to undertake to complete the work, as reduced by the aggregate amount of any sums expended by Surety in performance of this Agreement.

Solely by virtue of Owner and Surety agree that any and all agreements, judgments, decisions, and any other matters pertaining to the day-to-day coordination of the work to be performed under

ower

pooid

when t

owed.

engineer/architect in charge or a designated representative of the Owner as provided in the Juck Contract. Surety shall designate a third-party to represent its interests as provided in paragraph 8 of this Agreement, and Owner agrees to cooperate with Surety's designated representative in 1 providing any information concerning the performance of this Agreement. Surety may provide a representative on the job site, but in the event Surety has not designated a representative to receive oral or written communications, all communications from Owner to Surety are to be Upon Amers made to Christine Alexander, Esquire XIt is agreed that in the event Surety exercises its right to procure a new contractor (herein called the "Completion Contractor") to complete the Contract work, that the parties shall engage in mutual cooperation in order to ensure a smooth transition of L selection of such contractor shall be subject to the written

Gnjent of Owner

Surety will be entitled to time extensions in accordance with the terms and regregate

the Contract all and a superior and regregate

The contract all and a superior and accordance with the terms and a superior and accordance with the terms are accordance with the terms and accordance with the terms and accordance with the terms accordance work.

conditions of the Contract allowing same, as modified by this Agreement. -to be completed

- The Surety shall use its best efforte to cause substantial completion of the work evidence 7. required under this Agreement on or before October 1, 2000 ((the "Completion Date"). The Surety is hereby granted a non-compensatory time extension from the original completion date in the Contract until the Completion Date. The assessment of any liquidated damages under the Coversul Original Contract and this Agreement may begin on the day after the Completion Date; provided, however, that any such assessment of liquidated damages shall not include any alleged delays of the Contractor which occurred at any time during the Contractor's performance of the work under the Original Contract, and that the calculation and assessment of any such liquidated damages shall include the recognition of any excusable delays by the Surety in the performance of this To the extent, if at all, provided in Agreement. The Contract Duner shell
- The Surety shall be represented at the Project by the Completion Contractor. Prior to commencement of the completion of the work and the issuance of the Notice to Proceed, the Surety shall specifically authorize in writing an individual with the Completion Contractor to Owner as be its representative (the "Authorized Individual") solely for the purposes set forth in this paragraph. The Authorized Individual will represent the Surety in dealing with the Owner on day-to-day construction issues with respect to the Project. The Surety hereby designates the Nured Authorized Individual to prepare and process pay requisitions on the Original Contract. However, the Surety will sign all pay requisitions submitted to the Owner. Payments from the Owner shall be made payable to the Surety and transmitted to the Surety at the following address, unless and until the Owner is notified in writing of any different addresses:

Christine Alexander, Esquire St. Paul Mercury Insurance Company 5801 Centennial Way Baltimore, MD 21209

The Authorized Individual shall have, on behalf of the Surety, the authority to negotiate and sign 6 change orders for extra work (work that is different from, in excess of, or beyond the scope of the

work required by the Original Contract) requested or required by the Owner (hereinafter "Change Order") without the Surety's prior written approval, provided the Change Order does not exceed \$70,000, and the Completion Contractor is given such additional time to perform the Change Order as is provided under the terms of the Contract. If the Change Order does exceed \$70,000, or no additional time or an insufficient amount of time is given to the Completion Contractor to perform the Change Order, then the Surety's prior written approval is required to negotiate the Change Order and the final Change Order must be signed by the Surety and not the Authorized Individual. If the total of all of the approved Change Orders exceeds the sum of \$100,000, then the Surety, not the Authorized Individual, must approve in writing all additional or subsequent Change Orders regardless of the amount of each such Change Order. The Authorized Individual has no authority to negotiate deductive Change Orders, credits, back charges or net deductions from the Original Contract or the Contract Balance of any nature whatsoever without the Surety's prior written approval. A provely which are the Made by Sweetylke

prior written approval. Approvals which are how made by Swety shall not unreasonably wheld or delayed and the beyond. The days of 9. Regardless of any claim or contentions which Contractor has made or may make request against the Owner or which the Owner has made or may make against Contractor, the Owner will be the fully perform all of the obligations undertaken by it in the Contract and among other things, will be make payment to Surety of all amounts due or to become due in relation to the Contract as if see Surety were the original "Contractor" under the Contract.

Neither this Agreement nor any provision hereof shall be deemed or construed to approved 10. be an admission or concession of liability of any kind or nature by Contractor, Surety or the Owner or a waiver of any of the rights or claims of Contractor, Surety or the Owner in relation to the Contract or the Bonds, including, but not limited to: (a) the claim that Owner-prejudiced-Surety by reducing the Contract Balance from 82% to 55% contrary to the terms of the Contract, (b) the claim that the Owner prejudiced Surety by not mitigating Surety's damages; and (c) the will claims for pending change orders and extensions of time, all of which rights and claims Contractor, Surety and the Owner specifically reserve it being the understanding and intention of the parties that these claims and Owner's defenses thereto are in no way affected by this Agreement, and that in entering into this Agreement, the parties recognize these claims that nemselves Contractor or Surety may have against the Owner. The parties acknowledge and agree that by this Agreement, the Bonds and or by operation of law, Surety succeeds to all rights of the Contractor against the Owner whether by assignment, subrogation or otherwise, including but not limited to payment and compensation under the Contract and the right to assert any and all Their claims of the Contractor arising out of performance of the Contract, - as permitted by the Contract, 1 mtention

11. Except for non-conforming or unapproved work, the Owner shall not withhold any of the Contract Balance from the Surety because of or on account of any claims, liens, suits or demands by any person or entity furnishing or alleged to have furnished labor and/or materials to the Project per Paragraph 27(k), Payments, page D-18, General Conditions, U.S. Department of Housing and Urban Development. The Payment Bond shall remain in full force and effect in accordance with its terms and provisions. The total liability of the Surety under the Payment Bond is limited to and shall not exceed the penal sum of the Payment Bond, of \$11,890,000. All Payment Bond payments properly made by the Surety shall be credited against the penal sum of

Lishell not be expanded by virtue of its entering

the Payment Bond. Nothing in this Agreement constitutes a waiver of such penal sum or an increase in the liability of the Surety under the Payment Bond.

- 12. This Agreement is solely for the benefit of the Owner and the Surety. The Owner and the Surety do not intend by any provision of this Agreement to create any rights in or increase the rights of any third-party beneficiaries, nor to confer any benefit upon or enforceable rights under this Agreement or otherwise, upon anyone other than the Owner and the Surety. Specifically, the Owner and the Surety acknowledge that nothing in this Agreement shall extend or increase the rights of any third-party claimants or the liabilities or obligations of the Surety under the Bonds.
- 13. This Agreement constitutes the whole of the understanding and agreement by and between the Owner and the Surety. The terms and provisions of this Agreement are contractual and not mere recitals. The Owner and the Surety acknowledge that there have been no oral, written or other agreements of any kind as a condition precedent to or to induce the execution and delivery of this Agreement. Any written or oral discussions conducted prior to the effective date of this Agreement shall not in any way vary or alter the terms of this Agreement.
- 14. This Agreement shall not be changed, amended or altered in any way except in writing and executed by both the Owner and Surety.
- 15. This Agreement may be executed in one or more counterparts, each of which shall be deemed to be an original.
- 16. This Agreement shall be governed by and controlled by the laws of the Commonwealth of Pennsylvania.
- 17. Any notices which are required to be given by the terms of this Agreement or the Bonds shall be made as follows:

As to the Owner: Via certified mail, return receipt requested, postage prepaid to:			
Vith a copy to:			

As to the Surety: Via certified mail, return receipt requested, postage prepaid to:

-6-

Christine Alexander, Esquire St. Paul Mercury Insurance Company (The St. Paul Companies) 5801 Centennial Way Baltimore, MD 21209

With a copy to:

Gary A. Wilson, Esquire Andrew J. Ruck, Esquire Duane, Morris & Heckscher LLP One Liberty Place Philadelphia, PA 19103-7396

- This Agreement is effective as of the date first written above. 18.
- This Agreement shall be binding upon the parties and their respective successors 19. and assigns.
- In the event that one or more provisions of this Agreement shall be declared to be 20. invalid, illegal or unenforceable in any respect, unless such invalidity, illegal or unenforceability shall be tantamount to a failure of consideration, the validity, legality and enforceability of the remaining provisions contained in this Agreement shall not in any way be affected.
- It is understood and agreed by the Owner and the Surety that this Agreement shall be construed without regard to any presumption or other rule requiring construction against the party causing this Agreement to be drafted.

The total liability of the Surety under this Agreement and the Performance Bond 22. upon its election to undertake to cause the remaining work to be completed after the expenditure Thij of the Contract Balance, is limited to and shall not exceed the penal sum of the Performance Bond in the amount of \$11,890,000. All payments properly made by the Surety for the performance of this Agreement shall be credited against the penal sum of the Performance Bond. Nothing in this Agreement constitutes a waiver of queh penal sum or an increase in the liability of the Surety under the Performance Bond due to its election to cause the remaining work to be His

is written in this Agreement! larg of Jurety; rights

IN WITNESS WHEREOF, the parties have executed this Agreement on the date indicated above, and each of the undersigned personally represent and warrant that they have the full right, power and authority to execute this Agreement on behalf of the respective parties.

Title:

THE PHILADELPHIA HOUSING AUTHORITY

Ву:					
Title: _				· · ·	
	•				
ST PA	UL M	ERCUI	RY IN	SURAI	NCE
COM		LICO-			
By:					

EXHIBIT B



DUANE, MORRIS & HECKSCHER LLP

ONE LIBERTY PLACE
PHILADELPHIA, PA 19103-7396
(215) 979-1000
(215) 979-1020 - FAX

FACSIMILE TRANSMITTAL SHEET

To:

See List Below

FROM:

Andrew J. Ruck

DIRECT DIAL:

(215) 979-1360

DATE:

March 21, 2000

USER NUMBER:

8452

FILE NUMBER:

D6476-1

TOTAL # OF PAGES: (INCLUDING COVER SHEET)

9

Message:

The black line changes are those which you have requested. The pencilled notations on paragraphs 4, 5, 6, 8, 10 and 22 are the current editions. Please review and advise so that I can clear this with my client and hopefully conclude this Takeover Agreement with PHA.

RECIPIENT

PHONE NUMBER

FAX NUMBER

David Lebor, Esquire

(215) 569-5658

NOTE: Original will NOT follow.

DEFENDANT'S EXHIBIT - 75

CONFIDENTIALITY NOTICE

THIS FACSIMILE TRANSMISSION IS PRIVILEGED AND CONFIDENTIAL AND IS INTENDED ONLY FOR THE REVIEW OF THE PARTY TO WHOM IT IS ADDRESSED. IF YOU HAVE RECEIVED THIS TRANSMISSION IN ERROR, PLEASE IMMEDIATELY TELEPHONE THE SENDER ABOVE TO ARRANGE FOR ITS RETURN, AND IT SHALL NOT CONSTITUTE WAIVER OF THE ATTORNEY-CLIENT PRIVILEGE.

If there is a problem with this transmission, please call us as soon as possible at (215) 979-1021.

03/21/00 11:26 FAX 000000000000000000

2002/009

DRAFT 3/15/00 3/17/00

TAKEOVER AGREEMENT

THIS AGREEMENT ("Agreement"), made and entered into this _____ day of March, 2000, by and between THE PHILADELPHIA HOUSING AUTHORITY ("Owner") and ST. PAUL MERCURY INSURANCE COMPANY ("Surety").

WITNESSETH

WHEREAS, on or about November 6, 1997, Owner entered into a contract (herein called the "Contract") with San Lucas Contracting Co., Inc. ("Contractor") for all general construction work at the Richard Allen Homes ("Project"), as more fully described in the contract attached hereto as Exhibit "A", and

WHEREAS, Surety, executed the required Performance and Payment Bonds (Bond No. JX9663, herein called the "Bonds") each in the penal sum of \$11,890,000 Exhibit "B", and

WHEREAS, Owner declared Contractor in default in performance of the Contract and on January 24, 2000, Owner terminated Contractor's right to proceed thereunder prior to the full completion of the work required, and Owner has made demand on Surety, under the provisions and conditions of the Performance Bond, to ensure completion of all required work that remains to be performed. Exhibit "C," and

WHEREAS, Surety is willing to undertake the completion of the remaining Contract work in the manner hereinafter related, provided the entire unpaid balance of the Contract Price (as hereinafter defined), including undisbursed retainage, together with any additional amount of money added to the Contract Price after the date hereof on account of extra work or changes (pursuant to Paragraph 29, Changes, General Conditions, U.S. Department of Housing and urban Development) agreed to by Owner pursuant to the terms and provisions of the Contract is paid to Surety or its designee as and when such sums or amounts shall become due under the Contract, and

WHEREAS, as of Requisition No. 23, the adjusted contract price, including Change
Orders 1 thru 8 through 12/6/99 is \$12,068,944.92 (hereinafter called the "Contract Price") and
as of the date hereof there remains a balance including retainage still held and unpaid by Owner,
in the amount of \$2,711,413.84 (hereinafter called the "Contract Balance") of which \$90,414.72
per Requisition No. 2) has been approved for payment but has not been paid by the Owner.
Therefore, upon execution of this Agreement, Owner will pay over to Surety the amount of
\$90,414.72. "Exhibit "D".

PH2\393154.2

Owner will pay to Surety, which payment(s) will be paid by Surety to the Completion Contractor (defined below), the remaining Contract Balance as and when due under the Contract, which Control Balance Owner and Surety agree is \$2,711,413.84 as of Requisition No. 23 (the last requisition made), plus any amounts for extra work performed pursuant to the terms and provisions of the Contract under written change orders approved and signed by Owner (collectively, the "Remaining Balance"). The parties hereto agree that all such payments shall only be made to Surety or the Completion Contractor to the extent the Remaining Balance is due and payable under, and pursuant to the terms and provisions of, the Contract. Without limiting the generality of the foregoing or the waiver by Owner of any claims, suits, counterclaims, defenses or actions Owner may have against Contractor, Owner agrees that it will not offset from payment of the Remaining Balance to Completion Contractor or Surety any amount which is due or Owner believes is due to Owner by Contractor pursuant to any claim, suit, action or counterclaim Owner may have against Contractor under the Contract or otherwise whether at law or in equity.

k:\lebor\philadelphia housing\surety language.wpd

03/21/00 11:27 FAX 00000000000000000

NOW THEREFORE, in consideration of Surety agreeing to complete the work required by Contract and for other valuable considerations, the receipt of which is hereby acknowledged, the parties to this agreement do covenant and agree as follows:

- The preceding recitals are incorporated by reference as if fully set forth herein. 1.
- . Owner will pay to the Surety the remaining Contract Balance which as of Requisition No. 23 is \$2,711,413.84, together with any additional amounts of money added to the Contract Price on account of extra work or changes to the scope of work as authorized by the Contracting Officer, in accordance with Paragraph 27, Payments, and Paragraph 29; Changes, General Conditions, U.S. Department of Housing and Urban Development. The amount to be paid includes all monies due or to become due Contractor arising out of or incidental to the performance agreed to by Owner pursuant to the terms and provisions of the Contract, including, but not limited to, the unpaid Contract Balance, including unpaid monies relating to approved change orders, retained percentages, and monies relating to pending or subsequently submitted change orders approved by the Owner. as and when such sums shall become due under the Contract. Provided that completion occurs by 10/1/00, Owner will not withhold any amounts for any alleged damages caused or alleged to have been caused by Contractor's failure to substantially complete the Contract on time. The Owner will pay the Contract Balance to Surety, or its designee upon the Surety's written directive (1) in accordance with the terms of this Agreement; and (2) the terms of the Contract as to time, amounts and methods of payment.
- Insofar as Owner has any right, title or interest therein, Owner agrees that Surety, the Completion Contractor (as hereinafter defined) and/or its subcontractors will have the right to use, without charge, any of the materials, supplies, equipment or personal property furnished or supplied to or by Contractor that may be stored on the premises of the Project or which may have been fabricated for use in connection with the Project, whether or not presently upon the Project. sulstantial
- Surety shall cause to be performed, with reasonable speed, all of the remaining work required by the Contract, as defined in the above-referenced scope, in accordance with the terms and conditions of said Contract, except as to the time of completion which is hereby extended to October 1, 2000. The terms of this Agreement and the Contract shall govern performance of the work, provided, however, that in the event of a conflict between the terms of this Agreement and the terms of the Contract, this Agreement shall take precedence. Owner agrees that nothing in this Agreement taken by itself shall increase or expand Surety's liability to cover any sums, amounts, claims, liquidated or unliquidated damages, compensations, actual or punitive damages, penalties, assessments, fees or fines, whether claimed or imposed for any reason by any person, comptroller, entity, or Federal, State, County or Municipal governmental agency or political subdivision thereof, for which Surety is not subject to liability under the terms of the Performance Bond, nor shall Surety be liable in any event for any sum in excess of the penal amount of the Performance Bond, \$11,890,000 due to solely by virtue of its election to undertake to complete the work, as reduced by the aggregate amount of any sums expended by Surety in performance of this Agreement.

03/21/00 11:27 FAX 000000000000000000

- Owner and Surety agree that any and all agreements, judgments, decisions, and any other matters pertaining to the day-to-day coordination of the work to be performed under this Agreement will be made between Surety's designated representative, and the Owner's engineer/architect in charge or a designated representative of the Owner as provided in the Contract. Surety shall designate a third-party to represent its interests as provided in paragraph 8 of this Agreement, and Owner agrees to cooperate with Surety's designated representative in providing any information concerning the performance of this Agreement. Surety may provide a representative on the job site, but in the event Surety has not designated a representative to receive oral or written communications, all communications from Owner to Surety are to be made to Christine Alexander, Esquire. If Surety elects to provide aften site representative, such representative shall not interfere with the prosecution of the work under the Contract, and shall agree to indemnify, defend and hold Owner harmless from any and all claims at the site arising out of such representatives' acts, omissions or negligence in such amounts as owner shall require naming Owner as an udditional injured insureds. It is agreed that in the event Surety exercises its right to procure a new contractor (herein called the "Completion Contractor") to complete the Contract work, that the parties selection of such Contractor shall be subject to the written consent of Owner parties, shall engage in mutual cooperation in order to ensure a smooth transition of work. Cubest consent shall not be unreasonably withheld,
- Surety will be entitled to time extensions in accordance with the terms and 6. conditions of the Contract allowing same, as modified by this Agreement.
- 7. The Surety shall use its best efforts to cause substantial completion of the work required under this Agreement to be completed on or before October 1, 2000 ((the "Completion Date"). The Surety is hereby granted a non-compensatory time extension from the original completion date in the Contract until the Completion Date. The assessment of any liquidated damages under the Original Contract and this Agreement may begin on the day after the Completion Date; provided, however, that any such assessment of liquidated damages shall not include any alleged delays of the Contractor which occurred at any time during the Contractor's performance of the work under the Original Contract, and that the calculation and assessment of any such liquidated damages shall to the extent, if at all, provided in the Contract, include the recognition of any excusable delays by the Surety in the performance of this Agreement.
- The Surety shall be represented at the Project by the Completion Contractor. 8. Prior to commencement of the completion of the work and the issuance of the Notice to Proceed, the Surety shall specifically authorize in writing an individual with the Completion Contractor to be its representative (the "Authorized Individual") solely for the purposes set forth in this paragraph. The Authorized Individual will represent the Surety in dealing with the Owner on day-to-day construction issues with respect to the Project. The Surety hereby designates the Authorized Individual to prepare and process pay requisitions on the Original Contract. However, the Surety will sign all pay requisitions submitted to the Owner. Payments from the Owner shall be made payable to the Surety and transmitted to the Surety at the following address, unless and until the Owner is notified in writing of any different addresses:

mit

Christine Alexander, Esquire St. Paul Mercury Insurance Company 5801 Centennial Way Baltimore, MD 21209

The Authorized Individual shall have, on behalf of the Surety, the authority to negotiate and sign change orders for extra work (work that is different from, in excess of, or beyond the scope of the work required by the Original Contract) requested or required by the Owner (hereinafter "Change Order") without the Surety's prior written approval, provided the Change Order does not exceed \$70,000, and the Completion Contractor is given such additional time to perform the Change Order as is provided under the terms of the Contract. If the Change Order does exceed \$70,000, or no additional time or an insufficient amount of time is given to the Completion Contractor to perform the Change Order, then the Surety's prior written approval is required to negotiate the Change Order and the final Change Order must be signed by the Surety and not the Authorized Individual. If the total of all of the approved Change Orders exceeds the sum of \$100,000, then the Surety, not the Authorized Individual, must approve in writing all additional or subsequent Change Orders regardless of the amount of each such Change Order. The Authorized Individual has no authority to negotiate deductive Change Orders, credits, back charges or net deductions from the Original Contract or the Contract Balance of any nature whatsoever without the Surety's prior written approval. Approvals which are to be made by Surety shall not be unreasonably withheld or delayed and if not given within four (4) days of To receipt therefor, shall be deemed to have been approved.

- Regardless of any claim or contentions which Contractor has made or may make against the Owner or which the Owner has made or may make against Contractor, the Owner will fully perform all of the obligations undertaken by it in the Contract and among other things, will make payment to Surety of all amounts due or to become due in relation to the Contract as if Surety were the original "Contractor" under the Contract.
- Neither this Agreement nor any provision hereof shall be deemed or construed to 10. be an admission or concession of liability of any kind or nature by Contractor, Surety or the Owner or a waiver of any of the rights or claims of Contractor, Surety or the Owner in relation to the Contract or the Bonds, including, but not limited to: (a) the claim that Owner prejudiced Surety by reducing the Contract Balance from 82% to 55%, contrary to the terms of the Contract: (b) the claim that the Owner prejudiced Surety by not mitigating Surety's damages; and (c) the claims for pending change orders and extensions of time, all of which rights and claims. Contractor, Surety and the Owner specifically reserve, it being the understanding and intention of the parties that these to themselves any and all claims and Owner's defenses thereto which the parties may have with respect to each other and which are in no way affected by this Agreement, and that in entering into this Agreement, the parties recognize these claims that Contractor or Surety may have against the Owner. The parties acknowledge and agree that it is their intention that by this Agreement, the Bonds and or by operation of law, Surety succeeds to all rights of the Contractor against the Owner whether by assignment, subrogation or otherwise, including but not limited to payment and compensation under the Contract and the right to assert any and all claims of the Contractor arising out of performance of the Contract of that to the extent Surely asserts only such rights Owner may also assert any of its sights claims, or onlyclaims or defenses that Owner thus or way how e against Contractor

prior to the date boer

- 11. Except for non-conforming or unapproved work, the as permitted by the Contract. Owner shall not withhold any of the Contract Palance from the Surety because of or on account of any claims, liens, suits or demands by any person or entity furnishing or alleged to have furnished labor and/or materials to the Project per Paragraph 27(k), Payments, page D-18, General Conditions, U.S. Department of Housing and Urban Development. The Payment Bond shall remain in full force and effect in accordance with its terms and provisions. The total liability of the Surety under the Payment Bond is limited to and shall not exceed the penal sum of the Payment Bond, of \$11,890,000 be expanded by virtue of its entering into this Agreement. All Payment Bond payments properly made by the Surety shall be credited against the penal sum of the Payment Bond. Nothing in this Agreement constitutes a waiver of such penal sum Surety's rights or an increase in the liability of the Surety under the Payment Bond.
- 12. This Agreement is solely for the benefit of the Owner and the Surety. The Owner and the Surety do not intend by any provision of this Agreement to create any rights in or increase the rights of any third-party beneficiaries, nor to confer any benefit upon or enforceable rights under this Agreement or otherwise, upon anyone other than the Owner and the Surety. Specifically, the Owner and the Surety acknowledge that nothing in this Agreement shall extend or increase the rights of any third-party claimants or the liabilities or obligations of the Surety under the Bonds.
- 13. This Agreement constitutes the whole of the understanding and agreement by and between the Owner and the Surety. The terms and provisions of this Agreement are contractual and not mere recitals. The Owner and the Surety acknowledge that there have been no oral, written or other agreements of any kind as a condition precedent to or to induce the execution and delivery of this Agreement. Any written or oral discussions conducted prior to the effective date of this Agreement shall not in any way vary or alter the terms of this Agreement.
- 14. This Agreement shall not be changed, amended or altered in any way except in writing and executed by both the Owner and Surety.
- 15. This Agreement may be executed in one or more counterparts, each of which shall be deemed to be an original.
- 16. This Agreement shall be governed by and controlled by the laws of the Commonwealth of Pennsylvania.
- 17. Any notices which are required to be given by the terms of this Agreement or the Bonds shall be made as follows:

-5-

Via certified mail, postage prepaid to:	return receipt requested,
· · · · · · · · · · · · · · · · · · ·	

2008/009

With a copy to:					

As to the Surety: Via certified mail, return receipt requested. postage prepaid to:

Christine Alexander, Esquire St. Paul Mercury Insurance Company (The St. Paul Companies) 5801 Centennial Way Baltimore, MD 21209

With a copy to:

Gary A. Wilson, Esquire Andrew J. Ruck, Esquire Duane, Morris & Heckscher LLP One Liberty Place Philadelphia, PA 19103-7396

- 18. This Agreement is effective as of the date first written above.
- 19. This Agreement shall be binding upon the parties and their respective successors and assigns.
- 20. In the event that one or more provisions of this Agreement shall be declared to be invalid, illegal or unenforceable in any respect, unless such invalidity, illegal or unenforceability shall be tantamount to a failure of consideration, the validity, legality and enforceability of the remaining provisions contained in this Agreement shall not in any way be affected.
- It is understood and agreed by the Owner and the Surety that this Agreement shall be construed without regard to any presumption or other rule requiring construction against the party causing this Agreement to be drafted.
- The total liability of All payments properly made by the Surety under for the performance of this Agreement shall be credited against and the Performance Bondupon its election to undertake to cause the remaining work to be completed after the expenditure of the Contract Balance, is limited to and shall not exceed the penal sum of the Performance Bond in the amount of \$11,890,000. All payments properly made by the Surety for the performance of this Agreement shall be credited against the penal sum of the Performance Bond. Nothing in this Agreement constitutes a waiver of such penal sum, any of Surety's rights or an

- Leave no

owit

PH2\393154,2

Ø009/009

undertake to

increase in the liability of the Surety under the Performance Bond due to its election to cause the remaining work to be completed hereunder.

IN WITNESS WHEREOF, the parties have executed this Agreement on the date indicated above, and each of the undersigned personally represent and warrant that they have the full right, power and authority to execute this Agreement on behalf of the respective parties.

THE PHILADELPHIA HOUSING AUTHORITY

By:	
Title:	
ST. PAUL	MERCURY INSURANCE
COMPAN	Y
•	
Ву:	
Title:	

EXHIBIT C

TAKEOVER AGREEMENT

THIS AGREEMENT ("Agreement"), made and entered into this day of April, 2000, by and between THE PHILADELPHIA HOUSING AUTHORITY ("Owner") and ST. PAUL MERCURY INSURANCE COMPANY ("Surety").

WITNESSETH

WHEREAS, on or about November 6, 1997, Owner entered into a contract (herein called the "Contract") with San Lucas Contracting Co., Inc. ("Contractor") for all general construction work at the Richard Allen Homes ("Project"), as more fully described in the contract attached hereto as Exhibit "A", and

WHEREAS, Surety, executed the required Performance and Payment Bonds (Bond No. JX9663, herein called the "Bonds") each in the penal sum of \$11,890,000 Exhibit "B", and

WHEREAS, Owner declared Contractor in default in performance of the Contract and on January 24, 2000, Owner terminated Contractor's right to proceed thereunder prior to the full completion of the work required, and Owner has made demand on Surety, under the provisions and conditions of the Performance Bond, to ensure completion of all required work that remains to be performed. Exhibit "C," and

WHEREAS, Surety is willing to undertake the completion of the remaining Contract work in the manner hereinafter related, provided the entire unpaid balance of the Contract Price (as hereinafter defined), including undisbursed retainage, together with any additional amount of money added to the Contract Price after the date hereof on account of extra work or changes agreed to by Owner in writing pursuant to the terms and provisions of the Contract is paid to Surety or its designee as and when such sums or amounts shall become due under the Contract, and

WHEREAS, as of Requisition No. 23, the adjusted contract price, including Change Orders 1 thru 8 through 12/6/99 is \$12,068,944.92 (hereinafter called the "Contract Price") and as of the date hereof there remains a balance including retainage still held and unpaid by Owner, in the amount of \$2,711,413.84 (hereinafter called the "Contract Balance") of which \$90,414.72 per Requisition No. 24 has been approved for payment but has not been paid by the Owner. Therefore, upon execution of this Agreement, Owner will pay over to Surety the amount of \$90,414.72. "Exhibit "D".

NOW THEREFORE, in consideration of Surety agreeing to complete the work required by Contract and for other valuable considerations, the receipt of which is hereby acknowledged, the parties to this agreement do covenant and agree as follows:

The preceding recitals are incorporated by reference as if fully set forth herein. 1.

00000734

٠._

- Owner will pay to the Surety the remaining Contract Balance as and when due under the Contract, which Contract Balance Owner and Surety agree is \$2,711,413.84 as of Requisition No. 23 (the last requisition paid), plus any amounts for extra work performed pursuant to the terms and provisions of the Contract under written change orders approved and signed by Owner. The parties hereto agree that all such payments shall only be made to Surety or the Completion Contractor to the extent the Contract Balance is due and payable under, and pursuant to the terms and provisions of, the Contract. Without limiting the generality of the foregoing and without Owner waiving any claims, suits, counterclaims, defenses or actions Owner may have against Contractor, Owner agrees that it will not offset from the payment of the Contract Balance to Surety any amount which is due or Owner believes is due to Owner by Contractor pursuant to any claim, suit, action or counterclaim Owner may have against Contractor under the Contract or otherwise whether at law or in equity.
- Insofar as Owner has any right, title or interest therein, Owner agrees that Surety, the Completion Contractor (as hereinafter defined) and/or its subcontractors will have the right to use, without charge, any of the materials, supplies, equipment or personal property furnished or supplied to or by Contractor that may be stored on the premises of the Project or which may have been fabricated for use in connection with the Project, whether or not presently upon the
- Surety shall cause to be performed, all of the remaining work required by the Contract, in accordance with the terms and conditions of said Contract, except as to the time of substantial completion which is hereby extended to October 1, 2000. The terms of this Agreement and the Contract shall govern performance of the work, provided, however, that in the event of a conflict between the terms of this Agreement and the terms of the Contract, this Agreement shall take precedence. Owner agrees that nothing in this Agreement taken by itself shall increase or expand Surety's liability to cover any sums, amounts, claims, liquidated or unliquidated damages, compensations, actual or punitive damages, penalties, assessments, fees or fines, whether claimed or imposed for any reason by any person, comptroller, entity, or Federal, State, County or Municipal governmental agency or political subdivision thereof, under the terms of the Performance Bond, nor shall Surety be liable in any event for any sum in excess of the penal amount of the Performance Bond, \$11,890,000 solely by virtue of its election to undertake to complete the work, as reduced by the aggregate amount of any sums expended by Surety in performance of this Agreement.
- Owner and Surety agree that any and all agreements, judgments, decisions, and any other matters pertaining to the day-to-day coordination of the work to be performed under this Agreement will be made between Surety's designated representative, and the Owner's engineer/architect in charge or a designated representative of the Owner as provided in the Contract. Surety shall designate a third-party to represent its interests as provided in paragraph 8 of this Agreement, and Owner agrees to cooperate with Surety's designated representative in providing any information concerning the performance of this Agreement. It is agreed that in the event Surety exercises its right to procure a new contractor (herein called the "Completion Contractor") to complete the Contract work, that the selection of such Contractor shall be subject to the written consent of Owner(which consent shall not be unreasonably withheld) and Owner,

Surety and Completion Contractor, shall engage in mutual cooperation in order to ensure a smooth transition of work.

- Surety will be entitled to time extensions in accordance with the terms and 6. conditions of the Contract allowing same, as modified by this Agreement.
- The Surety shall cause substantial completion of the work required under this Agreement to be completed on or before October 1, 2000 ((the "Completion Date"). The Surety is hereby granted a non-compensatory time extension from the original completion date in the Contract until the Completion Date. The assessment of any liquidated damages under the Original Contract and this Agreement may begin on the day after the Completion Date; provided, however, that (i) any such assessment of liquidated damages shall not include any alleged delays by the Contractor which occurred at any time during the Contractor's performance of the work under the Original Contract, and that the calculation and assessment of any such liquidated damages shall to the extent, if at all, provided in the Contract, include the recognition of any excusable delays by the Surety in the performance of this Agreement; and (ii) the extension granted hereby shall not be deemed to be a waiver or preclude Owner from making a claim for delay or liquidated damages arising out of delays occurring prior to the date hereof as against the Contractor only.
- The Surety shall be represented at the Project by the Completion Contractor. 8. Prior to commencement of the completion of the work and the issuance of the Notice to Proceed, the Surety shall specifically authorize in writing an individual employed by the Completion Contractor to be its representative (the "Authorized Individual") solely for the purposes set forth in this paragraph. The Authorized Individual will represent the Surety in dealing with the Owner on day-to-day construction issues with respect to the Project. The Surety hereby designates the Authorized Individual to prepare and process pay requisitions on the Original Contract. However, the Surety will sign all pay requisitions submitted to the Owner. Payments from the Owner shall be made payable to the Surety and transmitted to the Surety at the following address, unless and until the Owner is notified in writing of any different addresses:

Christine Alexander, Esquire St. Paul Mercury Insurance Company 5801 Centennial Way Baltimore, MD 21209

The Authorized Individual shall have, on behalf of the Surety, the authority to negotiate and sign change orders for extra work (work that is different from, in excess of, or beyond the scope of the work required by the Original Contract) requested or required by the Owner (hereinafter "Change Order") without the Surety's prior written approval, provided the Change Order does not exceed \$70,000, and the Completion Contractor is given such additional time to perform the Change Order as is provided under the terms of the Contract. If the Change Order does exceed \$70,000, or no additional time or an insufficient amount of time is given to the Completion Contractor to perform the Change Order, then the Surety's prior written approval is required to negotiate the Change Order and the final Change Order must be signed by the Surety and not the Authorized Individual. If the total of all of the approved Change Orders exceeds the sum of

00000736 PH2\J93154.6 -3-

\$100,000, then the Surety, not the Authorized Individual, must approve in writing all additional or subsequent Change Orders regardless of the amount of each such Change Order. The Authorized Individual has no authority to negotiate deductive Change Orders, credits, back charges or net deductions from the Original Contract or the Contract Balance of any nature whatsoever without the Surety's prior written approval. Approvals which are to be made by Surety shall not be unreasonably withheld or delayed and if not given within four (4) days from its receipt therefor, shall be deemed to have been approved.

- Regardless of any claim or contentions which Contractor has made or may make against the Owner or which the Owner has made or may make against Contractor, the Owner and Surety will each fully perform all of their respective obligations undertaken by them in the Contract and among other things, will make payment to Surety of all amounts due or to become due in relation to the Contract and this Agreement as if Surety were the original "Contractor" under the Contract.
- Neither this Agreement nor any provision hereof shall be deemed or construed to 10. be an admission or concession of liability of any kind or nature by Contractor, Surety or the Owner or a waiver of any of the rights or claims of Contractor, Surety or the Owner in relation to the Contract or the Bonds. Contractor, Surety and the Owner specifically reserve to themselves any and all claims and defenses thereto which the parties may have with respect to each other and which are in no way affected by this Agreement.
- Except as permitted by the Contract, Owner shall not withhold any of the 11. Contract Balance from the Surety because of or on account of any claims, liens, suits or demands by any person or entity furnishing or alleged to have furnished labor and/or materials to the Project prior to the date hereof. The Payment Bond shall remain in full force and effect in accordance with its terms and provisions. The total liability of the Surety under the Payment Bond shall not be expanded by virtue of its entering into this Agreement. All Payment Bond payments properly made by the Surety shall be credited against the penal sum of the Payment Bond. Nothing in this Agreement shall constitute a waiver of Surety's rights or an increase in the liability under the Payment Bond.
- This Agreement is solely for the benefit of the Owner and the Surety. The Owner and the Surety do not intend by any provision of this Agreement to create any rights in or increase the rights of any third-party beneficiaries, nor to confer any benefit upon or enforceable rights under this Agreement or otherwise, upon anyone other than the Owner and the Surety. Specifically, the Owner and the Surety acknowledge that nothing in this Agreement shall extend or increase the rights of any third-party claimants or the liabilities or obligations of the Surety under the Bonds.
- This Agreement constitutes the whole of the understanding and agreement by and 13. between the Owner and the Surety. The terms and provisions of this Agreement are contractual and not mere recitals. The Owner and the Surety acknowledge that there have been no oral, written or other agreements of any kind as a condition precedent to or to induce the execution and delivery of this Agreement. Any written or oral discussions conducted prior to the effective date of this Agreement shall not in any way vary or alter the terms of this Agreement of 0 0 0 7 3 7

- This Agreement shall not be changed, amended or altered in any way except in 14. writing and executed by both the Owner and Surety.
- This Agreement may be executed in one or more counterparts, each of which shall be deemed to be an original.
- This Agreement shall be governed by and controlled by the laws of the 16. Commonwealth of Pennsylvania.
- Any notices which are required to be given by the terms of this Agreement or the Bonds shall be made as follows:

As to the Owner: Via certified mail, return receipt requested, postage prepaid to:

Sheila Maxwell, Contracting Officer The Philadelphia Housing Authority 12 South 23rd Street, 5th Floor Philadelphia, PA 19103

With a copy to:

Debra Sandifer, General Counsel The Philadelphia Housing Authority 12 South 23rd Street, 6th Floor Philadelphia, PA 19103

As to the Surety: Via certified mail, return receipt requested, postage prepaid to:

Christine Alexander, Esquire St. Paul Mercury Insurance Company (The St. Paul Companies) 5801 Centennial Way Baltimore, MD 21209

With a copy to:

Gary A. Wilson, Esquire Andrew J. Ruck, Esquire Duane, Morris & Heckscher LLP One Liberty Place Philadelphia, PA 19103-7396

00000738

- This Agreement is effective as of the date first written above. 18.
- This Agreement shall be binding upon the parties and their respective successors 19. and assigns.
- In the event that one or more provisions of this Agreement shall be declared to be 20. invalid, illegal or unenforceable in any respect, unless such invalidity, illegality or unenforceability shall be tantamount to a failure of consideration, the validity, legality and enforceability of the remaining provisions contained in this Agreement shall not in any way be
- It is understood and agreed by the Owner and the Surety that this Agreement shall 21. be construed without regard to any presumption or other rule requiring construction against the party causing this Agreement to be drafted.
- All payments properly made by the Surety for the performance of this Agreement 22. shall be credited against the penal sum of the Performance Bond. Nothing in this Agreement constitutes a waiver of such penal sum or an increase in the liability of the Surety under the Performance Bond due to its election to undertake to cause the remaining work to be completed

IN WITNESS WHEREOF, the parties have executed this Agreement on the date indicated above, and each of the undersigned personally represent and warrant that they have the full right, power and authority to execute this Agreement on behalf of the respective parties.

THE PHILADELPHIA HOUSING

AUTHORITY

By:

Carl R. Greene

Title: Executive Director

ST. PAUL MERCURY INSURANCE

COMPANY

EXHIBIT D



PHILADELPHIA HOUSING AUTHORITY

HOPE VI Construction Office Richard Allen Homes 829 Alder Place Philadelphia PA 19123 Telephone Number (215) 684 - 8650 Fax Number (215) 684 - 8653

FACSMILE TRANSMISSION COVER SHEET

DATE:	12/11/00 TIME:	NUMBER.	OF PAGES INCLU	DDING COVER: 3
TO:	Christian Alexa	de-	FAX#:_410	2020602
FROM	N/20597-7:			
مديد	Sign Albacked w	س کتر ک دمکان	to decape	marapha
00.	בירוניים בא א	& 80 v 50 m 8.	2000	11

thanke.

Contract Modification

Contract Number:	9589	Change Order Number	:11	Date: <u>December 11, 2000</u>
Contractors Name: _	Saint Paul Mercury	/ Insurance Company		
Address: 5801 C	entennial Way, Balti	MOTE, WID 21209 Project Arc	hitect: Wallace	Roberts & Todd
Site Name: Richar	THE FOLLOWING C	HANGES ARE MADE TO THE	CONTRACT DO	CUMENTS
	THE FULLOWING C	HANGES AND MADE TO THE	00111111010100	
A. ADJUSTMENT IN				
(2) Net Change By (3) Contract Amount (4) Contract Will Be	Previous Contract M at Prior To This Cont Decreased	odification:		\$11,890,000.00 \$228,876.92 \$12,118,876.92 (\$83,060.00) \$12,035,816.92
B. ADJUSTMENTS	IN CONTRACT TIME	: In accordance	with the takeov	er Agreement dated 4/6/00.
(2) Net change in C (3) Contract Time p (4) Net Increase in (5) New Contract T (6) The Work will b (7) The work will b C. This CHANGE O D. OTHER ADJUST work referenced in E. WORK SEQUEN Contract Modificat F. Only the Contra G. This modification	contract Time by preprior to this Contract Contract Time by the contract Time by the contract Time of Completion: we substantially completed and read RDER incorporates Comparagraph	is Contract Modification: colete on or before: ady for final payment on or be Change Authorization Numbe ACT PRICE OR CONTRACT TI of the Agreement are de The contractor shall comple 2/11/00 , in accordance of Accuse a Contract Modification contend thereby is subject to all of	efore: The state of the followith the progress on on behalf of the contract terms, contract t	ts for separable parts of the owing documents: nged and affected by this is schedule. ne Authority.
H. RECOMMENDE	D:	APPROVE	D:	
By the Architect		Date By PHA		Date
		·		
This is to certify to modification ("CM") that a financial manfurther certify that I data have been determined the contract arising the contract arising.	the best of my knowle entitled "Contractors agement capability exiunderstand the Contractors as a result of ctor also acknowledge compensation for all inform this CM. Accept	sts to account folly and accurate act Price may be subject to down audit, not to have been complet s and agrees that the adjustmen creases or decreases in the cost	pricing data description data description and accurately for the financial nearly for the financial accurate and accurate the time requires actor provides for	te as of 12/11, 2000 and I transactions under this Contract. I on where the above cost and pricing urate as of the above date. The and Contract Time stipulated in this ed to perform the entire work under an all inclusive settlement for all
By the Contractor	- Print Name	Si	gnature	Date

Case 2:02-cv-03511-NS Document 68 Filed 09/12/2003 Page 44 of 93

Contract Modification

DISTRIBUTION: Contractor, Finance, Wage Compliance, Mod Coordinator, HOPE VI, Capital Projects, Contract File

DESCRIPTION OF CHANGE:

This modification is for a credit for work deleted from the contract scope. Management office renovations stopped due to the default of the General Contractor for construction. Due to the construction delay, PHA deleted the balance of the renovations from the contract scope. The credit is the balance left on the approved schedule of values.

The credit of \$83,060.00 is considered fair and reasonable according to the approved schedule of values.

AUTHORIZED CONTRACTOR REPRESENTATIVE (Typed/Printed):	SIGNATURE:	DATE:

EXHIBIT E



PHILADELPHIA HOUSING AUTHORITY

HOPE VI Construction Office Richard Allen Homes 829 Alder Place Philadelphia PA 19123 Telephone Number (215) 684 - 8650 Fax Number (215) 684 - 8653

FACSMILE	TRANSMISSION	COV	ER SHEE	Ί
----------	--------------	-----	---------	---

DATE: 12 /11/06 TIME:	NUMBER OF PAGES INCLUDING COVER:
TO: Christie Alexa de	FAX#: 410 · 205 · 0605
FROM: TOZASKA.	
PE # 32	

Please for book to me At 215-684.8653.

thanks,

EFFECTIVELY AND WITH INTEGRITY

Fax Number (259) VANG 639 ALITY HOUSING EFFICIENTLY,

HOPE VI Construction Office Richard Allen Homes 829 Alder Place Philadelphia PA 19123 Telephone Number (215) 684 - 8650



PHILADELPHIA HOUSING AUTHORITY

2012 CHESTNUT STREET PHILADELPHIA, PENNSYLVANIA 19103-4497 215-684-4000 (VOICE), 215-684-4070TTY

December 11, 2000

Saint Paul Fire & Marine Insurance Company P.O. Box 1138 Baltimore, MD 21203-1138 Attn: Ms. Christine Alexander, Esq.

RE: PHA Contract # 9589 - Completion of Quadrant B3 & B2

Periodic Estimate #32 - Work in Place

Dear Ms. Alexander:

In accordance with the take over agreement dated 4/6/00 between PHA and St Paul, enclosed is a copy of the progress payment request, Periodic Estimate # 32 (PE # 32) for work completed by St. Paul's General Contractor, NDK, for the period 11/1/00 through 11/30/00. This is in accordance with NDK's request to PHA, copy enclosed of NDK's letter dated 4/24/00.

St Paul must request payment for Periodic Estimate # 32 by using the enclosed copy of form HUD-51001, pages 1 and 2, or by filling the data on a blank copy of the form HUD-51001.

I have enclosed a copy of the Excel spread sheet, pages 1 through 19, (and the two page summary of the spread sheet) that shows the details that make up the 37 items listed on the form HUD-51001. St. Paul does not have to submit the 19 page detailed breakdown with your request for payment.

Sincerely,

The Philadelphia Housing Authority

Timothy Trzaska Project Engineer

1 roject Engliseer

cc: A. Brown C. Moseley L. Trower Gabe Caputo(NDK)

Attachments

Periodic Estimate for Partial Payment - form HUD-51001, PE#32

Excel spreadsheet for PE#32

Periodic Estimate for Partial Payment

U. S. Department of Housing and Urban Development Office of Public and Indian Housing

Submit original and one copy to the Public Housing Agency

Complete instructions are on the back of this form OMB Approval No. 2577-0025 (exp 9/30/97)

Public reporting for this collection of information is estimated to anverage 3.5 hours per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing the collection of information. Send comments regarding this burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to the Report s Management Officer, Office of Information Policies and Systems, U. S. Deparment of Housing and Urban Development, Washington, D. C. 20410-3600 and to the Office of Management and Budget, Paperwork Reduction Project (2577-0025), Washington, D. C. 20503. Do not send this completed form to either of the above addressees.

Name of Public Housing Agency
Philadelphia Housing Authority

Location of Project
Richard Allen Homes - HOPE VI Site - B2 and B3

Name of Contractor

St. Paul Mercury Insurance Company

Period

11/01/00 to 11/30/00

Project Number

Project Number

Contract Number

9589

Item Number	Description of Item	Completed to Date
(1)	(2)	(3)
1	Bond	\$ 108,588.00
2	Building Permit	\$ 150,395.00
3	Start up / Mobilization	\$ 100,000.00
4	Security	\$ 288,000.00
5	Project Supervision	\$ 165,017.00
6	Management Office	\$ 74,940.00
7	Building 41	\$ 917,000.00
8	Building 42	\$ 1,056,000.00
9	Building 43	\$ 986,000.00
10	Building 44	\$ 628,000.00
11	Building 45	\$ 608,000.00
12	Building 46	\$ 827,000.00
13	Landscape Quadrant B-3	\$ 69,000.00
14	Ornamental Fence B-3	\$ 25,000.00
15	Building 27 East	\$ 300,000.00
16	Building 27 West	\$ 300,000.00
17	Building 28	\$ 600,000.00
18	Building 29	\$ 680,000.00
19	Building 30 East	\$ 210,000.00
20	Building 30 West	\$ 300,000.00
21	Building 31	\$ 605,000.00
22	Building 32	\$ 605,000.00
. 23	Building 33	\$ 705,000.00
24	Building 34	\$ 705,000.00
26	Landscape Quadrant B-2	\$ 69,000.00
27	Ornamental Fence B-2	\$ 25,000.00
25	Infill Units	\$ 700,000.00
28	Value of Original Contract Completed	\$ 11,806,940.00
29	Change Order No. 1	\$ 30,768.00
30	Change Order No. 2	\$ 68,220.00
31	Change Order No. 3	\$ (27,383.00)
32	Change Order No. 4	\$ (7,424.00)
33	Change Order No. 5	\$ 11,407.00
34	Change Order No. 6	\$ 56,705.00
35	Change Order No. 7	\$ 20,592.00
36	Change Order No. 8	\$ 26,059.92
37	Value of Change Orders Completed	\$ 178,944.92
Value	of Work Completed to Date	\$ 11,985,884.92 \$ 11,985,884.92

PE#32

1	nstr	uc	tic	ns

Headings. Enter all identifying data as required. Periodic estimates must be numbered in sequence beginning with the number 1.

Columns 1 and 2. The "item Number" and "Description of Item" must correspond to the number and descriptive title assigned to each principal division of work in the "Schedule of Amounts for Contract Payments" form HUD-51000.

Column 3. Enter the accumulated value of each principal division of work completed as of the closing date of the periodic estimate. Enter the total in the Certifications. The certification of the contractor includes the analysis amounts used to determine the net balance due. In the first paragraph, enter the name of the Public Housing Agency, the Contractor, and the date of the contract. Enter the calculations used in arriving at the "Balance due This Payment" on lines 1 through

Enter the contractor's name and signature in the certification following line 16.

The latter portion of this certification relating to payment of legal rates of wages is required by the contract before any payment may be made. However, if the

Certification of the Cont	

space provided.	payments made by them, he may modify the language to attach a list of all subcontractors who employed labor or covered by the Periodic Estimate, together with the indi-	to cover only himself and n the site during the period
Certification of the Contractor or his Duly Authorized Rep	resentative	
and material supplied in full accordance with the items and conditions of (name of owner) Philadelphia Housing Authority dated April 6, 2000, and duly authorized deviated.	s and amounts shown on the other side of this form are correct, that all work has to the contract between the and (contractor)St. Paul Mercury Insurance Compa- tions, substitutions, alterations, and additions: that the following is a true and corre- period by this estimate, that no part of the "Balance Due This Payment" has been	nny ect
received.		
Original Contract Amount	\$ 178,944.92 (net) \$ 12,06	68,944.92 06,940.00
6. Additions (from Col. 4, form HUD-51002) 7. Deductions (from Col. 5, form HUD-51002) 8. Total Value of Work in Place (Line 5 plus or 9) 9. Less: Retainage,5%	\$ 55 9) \$ 11,33 dic Estimate) \$ 11,3	85,884.92 99,294.25 86,590.67 57,445.23 29,145.44
13. At close of this period (from HUD-51004) 14. Less: Allowed last period 15. Increase (decrease) from amount allowed la 16. Balance Due This Payment I further certify that all just and lawful bills against the undersigned and have been paid in full accordance with the terms and conditions of this is an honest dispute with the respect to, the labor provisions of this conditions.	ast period	29,145.44 nce of this contract or that there
Name of Contractor Sign St. Paul Mercury Insurance Company	ature of Authorized Representative Title	Date
value of work performed and material supplied by this contractor; that	imate No. 32: that to the best of his knowledge and belief it is a true statement all work and material included in this estimate has been inspected by him or by accordance with the drawings and specifications, the terms and conditions of the lof which have been duly approved.	his authorized

Authorized Project Representative:

Contracting Officer:

Date:

Date:

Print Date: 11/30/2000

Progress Payment Request

St. Paul Mercury Insurance Company

General Construction

PE: 32

Period : 11/1/00 to 11/30/2000

7587						To the state of	
ACTIVITY DESCRIPTION	Scheduled Value	Previous Work Completed	This Period Work Completed	To Date Total Work Completed	% Completed	Balance To Do	Retainage
							00 005 04
	812,000.00	807,469.83	4,530.17	812,000.00	*00T	. 1	00.000,00
		- 000		74 940 00	47%	83,060,00	3,747.00
	158,000.00	74,940.00	1	-			+
	917.000.00	917,000.00	1	917,000.00	100%	1	45,850.00
		1				1	•
	1,056,000.00	1,056,000.00	ı	1,056,000.00	100%	1	52,800.00
		1				-	•
	986,000.00	986,000.00	,	986,000.00	100%	1	49,300.00
							- 00
	628,000.00	628,000.00	1	628,000.00	100%	1	31,400.00
		•		'	7		30 400 00
	608,000.00	00.000,809	•	608,000.00	\$00T		00.00#100
		,			900		41 350 00
	827,000.00	827,000.00	•	827,000.00	T00%	1 1	יייייייייייייייייייייייייייייייייייייי
		1	0000	- 000 80	100%		4,700.00
	94,000.00	87,100.00	00.000.0	000000			ı
	300.000.00	300,000.00	1	300,000.00	100%		15,000.00
		1		1		•	1
	300,000.00	300,000.00	t	300,000.00	100%		15,000.00
		•		1			- 000
	600,000.00	600,000.00		600,000.00	100%		30,000.02
		02 440 440	1 717 50	00.000.088	100%	1	34,000.00
	680,000.00	6/4,847.50	1,11,10	,			1
	210,000.00	206,078.25	1,801.75	210,000.00	100%		10,500.00
		1		1			000
	300,000.00	296,025.00	3,975.00	300,000.00	100%	1	75,000.00
		00 000 300	1	605.000.00	100%		30,250.00
	00.000,000	00.000,000				ı	1
	605,000.00	605,000.00	1	605,000.00	100%		30,250.00
		1		•			0000
	705,000.00	705,000.00	•	705,000.00	\$00T	1	35, 250.00
	705.000.00	705,000.00		705,000.00	100%		35,250.00
		1		1		1	•
	94,000.00	89,300.00	4,700.00	94,000.00	100%	1 1	4,700.00
		1 000		175 000 00	100%		8,750.00
	175,000.00	175,000.00					
	175,000.00	173,500.00	1,500.00	175,000.00	100%		8,750.00
		1		1 000	900		8.750.00
	175,000.00	175,000.00	4	00.000,671	9		

SP_PE32.xls PE_32

Page 1 of 2

29,145.45

54,407.14

Line 12 Net amount Due, Work in Place

PHA (PHA Contract No.	act 1	No. 9589							
ACT ID	QUAD	AREA	ACTIVITY DESCRIPTION	Scheduled Value	Previous Work Completed	This Period Work Completed	To Date Total Work Completed	% Completed	To Finish Balance To Do	Retainage
					•				1	1
	Grar	Grand Total	al	11,890,000.00	11,776,260.58	25,124.42	11,806,940.00	%66	83,060.00	590,347.00
	-									
18000	, a	LW.	The enclosures	30,768.00	30,768.00		30,768.00	1008		1,538.40
00181	g g	W ₂	Windows soffits	68,220.00	68,220.00		68,220.00	1008	,	3,411.00
18200	3 6	M3	Ductbank Accident	(27, 383.00)	(27,383.00)	1	(27,383.00)	1008	•	(1,369.15)
18300	g ra	MA	Temporary toilets by Gory	(7,424.00)	(7,424.00)	1	(7,424.00)	1008	,	(371.20)
18300	S &	MS	Tnfill 11	11,407.00	11,407.00	1	11,407.00	100\$	1	570.35
18300	i a	W.	Window openings	56,705.00	56,705.00	1	56,705.00	1008	,	2,835.25
18300	B3	M7	Infill 10 changes	20,592.00	20,592.00		20,592.00	1008	•	1,029.60
18300	B3	W8	Drywall work associated with smok	26,059.92	26,059.92	4	26,059,92	1008	•	1,303.00
	+			٠	1	\$				
11900	вз т	Total	Modifications	178,944.92	178,944.92	•	178,944.92	100%	1	8,947.25
					0000	2E 124 42	11 985 884 92	90.31%	83.060.00	599,294.25
		Revise	Revised Grand Total	12,068,944.92	11,955,205.50	74.477.67	77.3001006171	40.00		
	-									
	H	To form	HUD- 51001, Periodic Estimate		PE 31		PE 32			
	Line	ne 8	Tota		11,955,205.50		11,985,884.92			
	Line	ne 9	Less Retainage 5%		597,760.28		599,294.25			
	Li	Line 10	Net amount earned		11,357,445.23		11,386,590.67			
	Li	Line 11	Less Previous earned line 10, last PE	MA.	11,303,038.09		11,357,445.23			
							74.00			

Page 2 of 2

SP_PE32.xls PE_32

Print Date: 11/30/2000 Period : 11/1/00 to 11/30/2000

Progress Payment Request PF : 32

St. Paul Mercury Insurance Company

General Construction

EXHIBIT F

* DEC 11 2000 15:16 FR ST PAUL CO DEC 11 'UN U1:19HT MH HUPE VI

410 205 0605 TO 912156848653

P.01/09

HILADELPHIA HOUSING AUTHORITY

HOPE VI Construction Office Richard Allen Homes 829 Alder Place Philadelphia PA 19123 Telephone Number (215) 684 - 8650 Fax Number (215) 684 - 8653

FACSMILE TRANSMISSION COVER SHEET

DATE: 12/11/00 TIME:	number of pages including cover: 3
Por. Christian Alexander	FAX#: 410 2020605
1 - TO ZUZION	

The Sign Adocted modification to delete management office work as previously discussive. Please sign both pages.

مولمصلاد. میس: ۱۰۰



DEC 11 2000 15:16 FR ST PAUL CO DEC 11 '00 01:19PM PHA HOPE VI Contract Modification

410 205 0605 TO 912156848653

P.02/09 F.Z/3

CONTROL MOUNTESTION			
	Change Order Numbers	11	Date: December 11, 2000
Contractors Name: Spint Paul Mercury I			
Address: 5801 Centennial Way, Beltime	ore. MD 21209		
ite Name: Richard Allen - Hope VI			Roberts & Todd
THE FOLLOWING CHA	ANGES ARE MADE TO THE CON	ITRACT DO	CUMENTS
A. ADJUSTMENT IN CONTRACT PRICE:			
(1) Original Contract Amount: ,	lification:		
B. ADJUSTMENTS IN CONTRACT TIME:	In accordance with	the takeov	er Agreement dated 4/6/00.
(1) The Contract Time from Addendum 1 (2) Net change in Contract Time by previo (3) Contract Time prior to this Contract M (4) Net Increase in contract Time by this C (5) New Contract Time of Completion: (6) The Work will be substantially complet (7) The work will be completed and ready	ous Contract Modification(s): Indification: Contract Modification: te on or before:		
C. This CHANGE ORDER incorporates Cha	ings Authorization Number:		Dated:12/11/00
D. OTHER ADJUSTMENTS IN CONTRACT work referenced in paragraph WORK SEQUENCING CONDITIONS - The Contract Modification on or before 12/1 F. Only the Contracting Officer may executed the contraction of th	of the Agreement are detailed in the contractor shall complete the 1/00 . In accordance with the one a Contract Modification on both	in the follow work change progress:	wing documents: ged and affected by this schedule. Authority.
G. This modification and all work affected	thereby is subject to all contrac	rt terms, co	nditions and covenants.
H. RECOMMENDED:	APPROVED:		
			•
By the Architect Da	te By PHA		Date
I. CERTIFICATION, ACCEPTANCE & WAIVE This is to certify to the best of my knowledge a Modification ("CM") entitled "Contractors Proposition to the management capability exists to further certify that I understand the Contract Proposition to the Contract Proposition to the Contract Proposition to the Contract and the Contract and CM represents full compensation for all increases the contract arising from this CM. Acceptance changes, any delay, and all costs, and represent the Contract Proposition Proposition Contract Contra	and belief that the cost and pricing operal for Adjustment" is complete at a account folly and accurately for the rice may be subject to downward ret, not to have been complete, current agrees that the adjustment in Combines or decreases in the cost or the time of this waiver by the contractor prints a waiver of any and all rights to	data describe and accurate and inancial to e-negotiation and accura- tract Price and ima required a ovides for an	ed in page 2 of this Contract as of 12/11 2000 and ransactions under this Contract. I where the above cost and pricing ate as of the above date. The ad Contract Time stipulated in this to perform the entire work under all inclusive settlement for all an account of this CM.
y the Contractor - Print Name	Signature		Date

DEC 11 2000 15:17 FR ST PAUL CO

410 205 0605 TO 912156848653

P.03/09

Contract Modification

DISTRIBUTION: Contractor, Finance, Wage Compliance, Med Coordinator, HOPE VI, Capital Projects, Contract File

DESCRIPTION OF CHANGE:

This modification is for a credit for work deleted from the contract scope. Management office renovations stopped due to the default of the General Contractor for construction. Due to the construction delay, PHA deleted the balance of the renovations from the contract scope. The credit is the balance left on the approved schedule of values.

The credit of \$83,060.00 is considered fair and reasonable according to the approved schedule of values.

AUTHORIZED CONTRACTOR REPRESENTATIVE (Typed/Princed):

Christing T. Alexander

DATE:

12/11/00

HOPE VI Construction Office Richard Allen Homes 829 Alder Place Philadelphia PA 19123



Telephone Number (215) 684 - 8650 Fax Number (209 VICING CHALITY HOUSING EFFICIENTLY EFFECTIVELY AND WITH INTEGRITY

PHILADELPHIA HOUSING AUTHORITY

2012 CHESTMUT STREET PHILADELPHIA PENNSYLVANIA 19103-4497 215-684-4000 (VOICE), 215-684-4070TTY

December 11, 2000

Saint Paul Fire & Marine Insurance Company P.O. Box 1138 Baltimore, MD 21203-1138 Attn: Ms. Christine Alexander, Esq.

PHA Contract #9589 - Completion of Ouadrant B3 & B2 RE:

Periodic Estimate #32 - Work in Place

Dear Ms. Alexander:

In accordance with the take over agreement dated 4/6/00 between PHA and St Paul, enclosed is a copy of the progress payment request, Periodic Estimate # 32 (PE # 32) for work completed by St. Paul's General Contractor, NDK, for the period 11/1/00 through 11/30/00. This is in accordance with NDK's request to PHA, copy enclosed of NDK's letter dated 4/24/00.

St Paul must request payment for Periodic Estimate #32 by using the enclosed copy of form HUD-51001, pages 1 and 2, or by filling the data on a blank copy of the form HUD-51001.

I have enclosed a copy of the Excel spread sheet, pages 1 through 19, (and the two page summary of the spread sheet) that shows the details that make up the 37 items listed on the form St. Paul does not have to submit the 19 page detailed breakdown with your HUD-51001. request for payment.

Sincerely,

The Philadelphia Housing Authority

Timothy Trzaska

Project Engineer

cc: A. Brown

C. Moseley L. Trower

Gabe Caputo(NDK)

Attachments

Periodic Estimate for Partial Payment - form HUD-51001, PE#32

Excel spreadsheet for PE#32

DEC 11 2000 15:18 FR ST PAUL CO

410 205 0605 TO 912156848653

P.06/09

Periodic Estimate for Partial Payment

U. S. Department of Housing and Urban Development Office of Public and Indian Housing

Submit original and one cupy to the Public Mousing Agency

Comptons instructions are on the back of this form

OMB Approval No. 2577-0025 (axx 9/30/37)

Fuest reporting for title extension of information is attimized its enverage 3,6 hours per response, including the time for reviewing instructions, searching existing day sources, generating and materializing the date received, and completing the collection of information. Send comments reporting this surface assistance or any every super superation of information, including congestions for toluring this burdent, in the Report is Management. Other of Information Project Castro-Additional C

Project (2577-3025), Waterings Agency

Plane of Public Housing Agency

Philadelphia Housing Authority

32

11/01/00 to 11/30/00

Project Number

Richard Allen Hornes - HOPE VI Site - B2 and B3

Contract Number

9589

t. Paul Mercur	y Insurance Company		9589
em Number	Description of Item	Completed to Date	
(1)	(2)	(3)	
1	Band	\$ 108,568.00	
2	Building Permit	\$ 150,395.00	
3	Start up / Mobilization	\$ 100,000.00	
4	Security	\$ 258,000.00	
5	Project Supervision	\$ 165,017.00	
6	Management Office	5 74,940,00	
. 7	Building 41	\$ 917,000.00	
6	Building 42	\$ 1,056,000.00	
9	Building 43	\$ 986,000.00	
10	Building 44	\$ 625,000.00	
11	Building 45	\$ 608,000.00	
12	Building 46	\$ 627,000,00	
13	Landscape Quadram 8-3	1	
14	Omemental Fence 8-3	\$ 25,000.00	
15	Building 27 East	5 300,000.00	
16	Building 27 West	\$ 300,000,000 \$ 600,000,00	
17	Building 28	,	
16	Building 29	\$ 680.000.00	
19	Building 30 East	\$ 210,000.00	
20	Building 30 West	s 300,000.00	
21	Building 31	\$ 605,000,00	
22	Building 32		
23	Building 23	\$ 705,000.00 \$ 705,000,00	
24	Building 34	\$ 705,000,00 \$ 69,000,00	
28	Landscape Quadrant B-2	•	
27	Omamental Fence B-2	\$ 25,000.00	
25	Infill Units	\$ 700,000.00	\$ 11,806,940.
28	Value of Original Contract Completed	1	3 11,500,340,
29	Change Order No. 1	\$ 30,768.00	
30	Change Order No. 2	\$ 68,220.00	
31	Change Order No. 3	\$ (27,383.00)	
32	Change Order No. 4	\$ (7,424.00)	
33	Change Order No. 5	£ 11.407.00	
34	Change Order No. 6	\$ 56,705.00	
35	Change Order No. · 7	\$ 20,592.00	
36	Change Order No. 8	\$ 26.059.92	
37	Value of Change Orders Completed		\$ 178,944.
		·	•
			• •
Value	e of Work Completed to Date	\$ 11,985,884.92	\$ 11,985,884

DEC 11 2000 15:18 FR ST PAUL CO

410 205 0605 TO 912156848653

_	_	-44	_
-	_	92	7.7
-	ضا	₩	~

Instructions

Mondage, Brief at Identifying asia or required. Pennsic estimates must be numbered in sequence beginning with the number 1.

COLUMNS 1 STE Z. The "lam Humber" and "Description at laint much comspand to the number and descriptive tile easigned to each principal division of work in the "Schoolule of Amounte for Contrast Payments" form HUO-51000.

Column 1. Enter the accumulated value of each principal division of work inted as of the coaine date of the senedic equipmete. Enter the total in the

stan of the contractor includes one energets emound used to describing the net belance due. In the first paragraph, enter the name of the Public Housing Agency, the Contractor, and the date of the contract. Evilut the consideres used in among as the "Balance due The Payment" on Since 1 strough

Emer the contractor's name and eignature in the continuous fellowing the 16.

The latter parties of this constitution relating to payment of logal roles of wages to pured by the contract before any payment thay be made. Havever, if the

space provided.	controller feed not phoses is early on exhalf at his subconveniers to wage payments made by them, he may madify the tanguage to cover only simualt and smach a list at all subcommentars who employed later on the eller furing the period covered by the Periodic Systemata, together with the individual conflictions of each.
Cartification of the Contractor or his Duly Authorized Representative	
According to the book of my knowledge and bases, I certify that at items and amounts shown	on the other side of this form are control, that all work not seen performed
nepered tourists set to creditions and terms and this constructed his in believes terms one	
(none of amon Philadelphia Housing Authority and (arrest)	
deled April 6. 2000 and the suitage destribute, substitutions, also	
statement of the Central account up to one including the last day of the period by this ectionis	r free us bais of Are "generics One Luce Schwoul, yes genu
received.	
1. Original Contract Amount	\$ 11,890,000.00
Approved Change Orders	
2. Additions (Total from Col. 3, form HUD -51002)	\$ 178,944,92
3. Deductions (Total from Col. 5, form HUD-51002)	(net)
4. Current Adjusted Contract Amount (line 1 plus or minus net)	\$ 12,068,944.92
Computation of Balance Due this Payment	
5. Value of Original Contract completed to date (from other side of	(this farm) S 11,806,940.00
Completed Under Approved Change Orders	F 498 044 00
8. Additions (from Col. 4, form HUD-\$1002)	\$ 178,944.92 (net)
7. Deductions (from Cal. S. form HUD-\$1002) 8. Total Value of Work in Place (Line S plus or minus net fine 7)	\$ 11,985,884.92
9. Less Retainage, _5%	
10. Not smount earned to date (line 3 leas line 9)	
11. Less: Previously earned (line 10 last Periodic Estimato)	
12. Net Amount due, work in place (line 10 less line 11)	0044544
Value of material stored	
13. At close of this period (from HUD-51004)	\$ -
14. Lasa: Allowed lest period	\$.
15. Increase (decrease) from amount allowed last period	1000000000000000
16. Balance Due This Payment	\$ 29,145.44
I funder confly that all just and loudd bile against the undersigned and his subconstators for it	spet waterial and adrigment authorised in lies bertaminates of this contrast
have been paid in full secondance with the terms and conditions of the central, and that the w	nderrigned and his substitutions have complied with, of their
is an namest disputer with the respect to, the labor previolence of this contract	•
Name of Conveder . Signorup of Authority of Rese	THE DOM !
St. Paul Mercury Insurance Company	Claim Atty. 12/11/00
Carifonia of surharized Project Representative and or Contracting Other	
Each of us certified that the true areased one vertical tries frances (Especia Inc. 32 ; that to	the book of the browledge and baile! It is a live descended of the .
value of work performed and majorial supplied by this consocion that at work and mountal in	ducted in this entimess has been inspected by him or by his surperced
accleand; and that such were has been performed as supplied to but generates with the fire	wirgs and associations, the terms and conditions of the contract and
dry cultiorized devictions, substitutions, grantiers, and additions, at elevice have been dis	
Wa, therefore, supreve so the "Balance Que" this Payment" the emount of	\$ 29,145.44
Aumertand Project Representative: Date:	Contracting Officer:

PE_form.xls

Page 2

form HUU-51001

DEC 11 2000 15:18 FR ST PAUL CO

DE	E 11	9	0	12	::5	2P	M I	PH	A I	HOF	E	V	:																						F	P. 5	5/6	,		
11/30/2000	Potatnage		40,400.00	3,747.00		45,450.00		an-002-76	49,360.00	_	31,400.00			41,350.00	٠	4,700.00		13,000.00	15,000.00		36,490.00	24 000 00		10,560.08		12,000.00	34,250.00		36,250.80	15.250.80		15,250.00		4,780.00	B, 750.00		0,750.00	0,750.00	٠	B, 750.00
Print Date: 11/1 : 11/1/00 to 11/3	To Finish .		•	13,060,04						•	•	•		•	•		•		1		٠	•			•			•	•			•		1 1						
P	t Coupleted		1991	15		1001		100	1001		1001		Yant	1001		1001		1001	1904		1001		Noor	1001		1004	1001		1001	1000		1001		1001	1001		1001	1001		la Sa t
Period	To Date Total		412,000.00	74.440.00		117,000.00		1,654,600,60	566,000.00		428,006.00	•	POE - GOO - GO	627,000.00		94,000.00	•	100,000.000	300,00B.60		600,000.00		20.000,014	210,000.00	•	300,000.00	605.600.60	•	605,000,00	. AAR AAR		705,000.60	4	94,660,00	175,000.00		175,600.00	175,000.00		175,000.00
Reguest	This Period North Completed		4,630.17	,				•					•			6,900.00		•					1,717.50	1,801.75		3.575.00			•			-		4,760.00			1,500.00			
rayment PE : 32	Previous Nork Completed		107,459.43	24 640 00		917,000.00	٠	1,056,000.00	986,000,00		628,000.00	٠	10E,000.88	617,600.00	٠	67,160.00	٠	390,000.00	340.000.000		600,000.00	•	676,847.50	204,678.25	•	216,625.00	508. 000 A0		605,000.00		00.000.00	765,046.40	*	09,300.00	275,000.00	•	113,500.00	175,408.00	*	175,600.00
Ргодтевь	Scheduled Value		811,00D.00	D4 000 43 E	20004	P17,600.40		1,056,000.00	986, 600, 589		624,005.00		\$08,000.00	827,400 . sq.		94,000.40		300,000.40	100.000.000		400,000.00		640,000.00	210,000.00		300,000,000	00 000 S03		605,804.DA		703,608,60	305,000.40		94.000.00	175,400,00		\$75,000.00	175, 606.00		175,606.90
	ACTIVITY DESCRIPTION		11	-		11					7		11			1		1.			11		11	2		11			10			10					11			15
Mercu Constr	qua ABEA		Total		١	Total		Total			Potel	1	19201	1910	L	Total		27R Total		1	1 Total		Total	Total		30H Total		JOCE	2 Total		Total	Tetal -		H Total	Total State		mil meal	1013 6101		10) Total
Paul ral	GWB		5					3		1	-		5			1		7	ľ		21		7			-			12			Ĭ		=						
. a	4 B			П	T	T		П	T	Τ	1"	1"	''	T	7	7			T				П	T		1	lĺ	-	1		T							П		1

St. Paul Mercury Insurance Company General Construction

Progress Payment Request PB : 32

Period : 11/1/00 to 11/30/2000

Print Date: 11/10/2000

E E	Sont	PHA Contract No.	No. 9589								
e ty	8 8	Men	ACTIVITY DESCRIPTION	scheduled Value	Previous Work Completed	This Period York Conpleted	To Date Total Fork Chapleted	1 Completed	To Pinish Delance to Do	Betalnage	11
											- 101
									•		0
	ğ	Oraad Total	Tr	11, 696,000.00	11,776,249.58	25,124.42	11,606,940.00	116	1 00.030,(1)	\$10,347.00	1
											اعا
16000	=	=	Tube enclosures	30,740.00	30,768.00	•	30,740.40	1001		_	5
16100	2	3	Rindons soffile	40,320.00	48,326.00	-	68,220.80	7004	•		س
16206	=	3	Pucibank Accident	(27,303.00)	100. (00,72)	•	(00.000,72).	1001		_	J.i
11300	=	Z	Tenporary tof lets by Gory	(7,424.00)	(17,424.00)	•	(17,424,80)	1007		(531.20)	77
11300	2	Ş	346511 21	21,167.00	11,407.00	٠	11,467.00	1007	•	516.35	4
18300	2	¥	Hindow openings	54,705.00	56,765.00	•	96,705.90	1001	•		•
1436	a	£	Intill to changes	20,582.00	20,592,60		70,592.00	1001	٠		U
14344	2	9	Dryvell rock associated with snok	26,059.92	24,659.92	٠	26,659,92	1007	•	1,367.04	L
											٧
				•			•		•	•	Ŧ
11900	2	120	RodiCleatlens	171,944.92	278,944.82		176,944.92	1001	٠	6,947.25	
		Revise	Revised Ocase Tatal	12,069,146.92	11,955,105.50	15, 024,42	11,915,044,92	99.210	13,666.00	691,234.25	
					•						
•		to Cott	To form MID- 51681, seriadic Motionto		TC ZJ		26 34		•••		
	14	Libe	O Total Value of Hock in Place		11,955,205,50		11,905,004.92	•	•	•	
	-	Line 9	Less Rotainege 54	·	537,766.28		519,296.25		•••		
		Line 10	Mat payust eating		11,157,445.23		11,316,550.67				
		Mae 11	teen Pravious earned line 10, 1	Lot PE	11,301,031.88		11, 257,445, 23				
		Lipe 12	Not amount Des. North In Place		54,407.14		25,145.45	•			
		_	•								

PAGE.86

Page 2 of 2

EXHIBIT G

Progress Payment Request PE : 32 St. Paul Mercury Insurance Company General Construction PHA Contract No. 9589

Print Date: 11/30/2000 Period : 11/1/00 to 11/30/2000

PHA	Contr	PHA Contract No.	0. 9589							
ACT ID	OUAD	AREA	ACTIVITY DESCRIPTION	Scheduled Value	Previous Work Completed	This Period Work Completed	To Date Total Work Completed	% Completed	To Finish Balance To Do	Retainage
	8	Total	1	812,000.00	807,469.83	4,530.17	812,000.00	100%		40,600.00
							74 940 00	44	83.060.00	3,747.00
	Q¥	Total	1	158,000.00	74,340.00				-	
	41	Total	1	917,000.00	917,000.00	,	917,000.00	1004		45,850.00
				1 056 000 00	1.056.000.00	1	1,056,000.00	100%	1	52,800.00
	42	Total	T							1
	43	Total	1	986,000.00	986,000.00	•	986,000.00	100%	•	49,300.00
							-	9000		31 400 00
	44	Total	1	628,000.00	628,000.00	-	628,000.00	\$00T		20.005.410
	4	Total		608,000.00	608,000.00		608,000.00	100%	ı	30,400.00
					•		- 000	9001	1	41 350 00
	46	Total	1	827,000.00	827,000.00	•	827,000.00	\$00T		00.000
				94.000.00	87,100.00	6,900.00	94,000.00	100%		4,700.00
	E /		4				1		ı	•
	278	E Total		300,000.00	300,000.00	1	300,000.00	100%		15,000.00
					1 000		300 000 000	100%	-	15,000.00
	27W	W Total		300,000.00	300,000.00					4
	28	Total	-	600,000.00	600,000.00	4	600,000.00	100%		30,000.00
					1		1	1000	•	34 000 00
	29	Total	7	680,000.00	674,847.50	1,717.50	00.000,084	500		
	200			210,000.00	206,078.25	1,801.75	210,000.00	100%	1	10,500.00
					•		1		•	00 000 31
	30W	W Total	1	300,000.00	296,025.00	3,975.00	300,000.00	*00T	1 1	- 12,000,01
		- 1		605,000,00	605,000.00	•	605,000.00	100%		30,250.00
	1	10.0	7						1	•
	32	Total	1	605,000.00	605,000.00	4	605,000.00	100%		30,250.00
				00 000	705 000 00		705,000.00	100%		35,250.00
	33	Total		00.000,000	-				1	1
	34	Total		705,000.00	705,000.00		705,000.00	100%	4	35,250.00
		H		00 000	00 005 98	4.700.00	94,000.00	100%		4,700.00
	MS.	Total		7,000.00			•		1	
	IU10	10 Total		175,000.00	175,000.00		175,000.00	100%		8,750.00
		1 1		175,000,00	173.500.00	1,500.00	175,000.00	100%	,	8,750.00
	1011	11 Total								1
	1012	12 Total	7	175,000.00	175,000.00	1	175,000.00	100%		8,750.00
					, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		175 000 00	100%	1	8,750.00
	6DI	9 Total		175,000.00	175,000.00		22.202.57			

Page 1 of 2

SP_PE32.xls PE_32

Progress Payment Request PE : 32

St. Paul Mercury Insurance Company

General Construction

Period : 11/1/00 to 11/30/2000

Print Date: 11/30/2000

PHA	Contract		No. 9589							
מן מן	OUAD	AREA	ACTIVITY DESCRIPTION	Scheduled Value	Previous Work Completed	This Period Work Completed	To Date Total Work Completed	& Completed	To Finish Balance To Do	Retainage
							,		ſ	•
				00 000 000	11 776 260 58	25.124.42	11,806,940.00	\$66	83,060.00	590,347.00
	F.	Grand Total	tal	11,890,000.00	00:004/07/174					
				30 35 25 25 25 25 25 25 25 25 25 25 25 25 25	00 054 04		30.768.00	100\$		1,538.40
18000	B3	æ	Tubs enclosures	30, 768.00	30, 180.00					3.411.00
18100	L	M2	Windows soffits	68,220.00	68,220.00	,	68,220.00	000		(1 369.15)
0000	1	W.	Ducthank Accident	(27, 383.00)	(27,383.00)	•	(27,383.00)	¥007		(00 ,00 /1)
10200		2 3	Temporary toilets by Gory	(7,424.00)	(7,424.00)		(7,424.00)	100%	•	(3/1.20)
18300	\perp	1	Tareil 11	11.407.00	11,407.00		11,407.00	100%	•	570.35
18300	_	CE.	יייי י	56 705 00	56.705.00	•	56,705.00	100\$,	2,835.25
18300		We	Window openings	000000000000000000000000000000000000000	00 603 00		20,592.00	100\$		1,029.60
18300	B3	M7	Infill 10 changes	20,586,02	20, 375, 00		00000	*001		1.303.00
18300	B3	W8	Drywall work associated with smok	26,059.92	26,059.92		76.600797	2		
					ı	1	1			0000
11900	B3	Total	Modifications	178,944.92	178,944.92	1	178,944.92	100%	1	8, 947.23
	_				1	25 124 42	11 985 884 92	99.31%	83,060.00	599,294.25
		Revise	Revised Grand Total	12,068,944.92	11,955,205.50	72.171.67				
			a remaind Dorived Dorimato		PE 31		PE 32			
	- 1	TO TOT	Total Value of Work in Place		11,955,205.50		11,985,884.92			
			4		597,760.28		599,294.25			
		Line 10	1		11,357,445.23		11,386,590.67			
		Line 11	1	PR	11,303,038.09		11,357,445.23			
		T.4me 12			54,407.14		29,145.45			

Page 2 of 2

EXHIBIT H

MEMORANDUM OF NEGOTIATION CONTRACT MODIFICATIONS

Contract Number: 9589

Contractor's Name & Address:

Saint Paul Mercury Insurance Company

5801 Centennial Way Baltimore, MD 21209

INTRODUCTORY SUMMARY

1. Brief Description of the Requirement: A credit due to work deleted from the contract scope of work.

2. Contractor's Proposal

PHA Objective

Negotiated Amt.

(\$83,060.00)

(\$83,060.00)

(\$83,060.00)

PARTICULARS

- 1. Dates/Places/Attendance at Fact Finding and/or Renegotiation Sessions: PHA: Timothy Trzaska. Saint Paul: Christine Alexander
- 2. Dates/Attendance of Negotiation Session(s): PHA: N/A

Identify principal negotiators for each party:

(PHA) Timothy Trzaska

(Saint Paul) Christine Alexander

PROCUREMENT SITUATION

- 1. Special Situations Influencing Negotiation:(i.e., work stoppage, PHA directed, etc.)
- 2. Period of Performance: N/A
- 3. Date Proposal was Requested: December 11, 2000
- 4. Date Proposal Received from Contractor: December 11,2000
- 5. Type of Data Used to Evaluate Offer:
 - X Direct Cost from Periodic Estimate

EXHIBIT I

2-11-01: 1:46PM:CONSTRUCTION DEPT.

;215 684 8234



PHILADELPHIA HOUSING AUTHORITY

215-684-8234

DEPARTMENT OF CONTRACT ADMINISTRATION 12 South 23rd Street Philadelphia, Pennsylvania 19103 Phone: 215-684-4034

Carl R. Green Executive Director

MEMORANDUM

TO: Christine Alexander, Saint Paul Mercury Insurance Co.

FROM: Len Trower, Offc: 215-684-4034, Fax: 684-8234

SUBJECT: Contract #9589, Modifications # 9, 10 & 11 and PE# 33

DATE: 2/11/01 CC: Phil Johnson

The aforementioned contract modifications and PE# 33 will have to be done over on our end to correct mathematical errors. Our intention, as of this moment, is to complete these revisions by Monday and overnight mail them to you for signatures. We would appreciate you mailing them back in the same manner. The mail should be addressed to Phillip Johnson, PHA, Development, 5th Floor, 12 South 23rd Street, Philadelphia, PA 19103.

The errors on the modifications prohibit us from processing your PE# 33. Several efforts were made to have these documents processed, but the incorrect math prevented it.

If you have immediate questions or concerns, call me at 215-684-4034

SP011521

FEB 11 2001 14:19

215 684 8234

PAGE.01



EXHIBIT J

"CONTRACT MODIFICATION

Contract 9589 Modification #11

	Contract Number:	9589	Change Order	Number:	11	Date:	22-Feb-01
· ·	Contractor Name:	Saint Paul Mercury I	nsuránce Company				
	Address:	5801 Centenial Way,	Baltimore, MD 2120	9			
	Site Name:	Richard Allen - HOP	EVI	Project Ar	rchitect: V	Vallace, Rol	pert & Todd
	Т	HE FOLLOWING CH	IANGES ARE MADI	— E TO THE CO	NTRACT	DOCUMEN	TS
A.	ADJUSTMENT I	N CONTRACT PRIC	CE:				
1)	Original Contract A	Amount:			\$		11,890,000.00
	•	vious Contract Modific	cation (s):		\$		228,877.00
		rior to this Contract M			\$		12,118,877.00
		reased) by this Contra			\$	·	(83,060.00)
	New Contract Amo				\$		12,035,817.00
В.	ADJUSTMENTS	IN CONTRACT TIM	Æ:				
1)	The Contract Time	from paragraph	in the Agreement			632 day	vs
		ract Time by previous				361 da	
	_	r to this Contract Mod		X.7.		993 da	
		ntract Time by this Co			*******	0 da	*
. ,	New Contract Time	•				993 da	
		ubstantially completed	l on or before:		***************************************	***************************************	01-Oct-00
		ompleted and ready fo		before:	***********		01-Oct-00
C.	This CHANGE OR	DER incorporates Ch	ange Authorization N	fumber:		Dated:	
	the work references	MENTS IN CONTI	of the Agreement	t are detailed in	n the follow	wing docume	ents:
Ľ.		ion on or before					
F.	Only the Contract	ting Officer may exec	cute a Contract Mod	ification on b	ehalf of th	e Authority.	
G.	This modification	and all work affected	d thereby is subject t	to all contract	terms, co	nditions and	l covenants.
Н.	RECOMMENDE	D:	APPR	OVED:	÷		
	By the Architect	Date	By PH.	A	. •	Da	ate
T	CEDTIFICATIO	N, ACCEPTANCE &	· WAINED OF FIIT	HDE CLAIM	C DV TUI	e contda	CTOD.
I.	This is to certify to the entitled "Contractor's F	best of my knowledge and Proposal for Adjustments" ount fully and accurately f	l belief that the cost and p is complete, current and a	ricing data descri	bed on page	2 of this Contra 2001 and that a	act Modification ("CM") a financial management
	been complete, current Contract Price and Contract	o downward re-negotiation and accurate as of the about antract Time stipulated in the ork under the contract aris	ove date. The undersigned his CM represents full con sing from this CM. Accept	Contractor also a pensation for all tance of this waiv	acknowledge: increases or er by the con	s and agrees the decreases in the stractor provide	at the adjustment in e cost or the time required s for an all inclusive
	settlement for all chang	ges, any delay, and all cost	s, and represents a waive	of any and all rig	ghts to file a	claim on accou	nt of this CM.
	By the Contractor	- Print Name	Signat	ure		D	ate
	•	ractor, Finance, Autho	-		Vaga Come	liana Cant	root File

Page 1 of 2 A-13493 9589Mod11\Sheet1

CONTRACT MODIFICATION

Contract 9589 Modification #11

Description of Change(s):

This contract modification is a credit for	r incomplete management office area renovation work.
Management office area renovation wor	rk was affected by the contract default proceedings pursued by
the General Construction Contractor.	PHA is canceling the remaining balance of the renovation work
from this contract. The credit amount of	lue PHA is \$83,060.00.

Processing of this Contract Modification has been primarily delayed due to San Lucas' contract default and negotiation of the 4/6/00 Takeover Agreement between Saint Paul Mercury Insurance Company and PHA.

DEDUCT	••••••	(\$83,060.00)
Contractor's Signature:	Print/Typed:	Date:

A-13493 9589Mod11\Sheet1 Page 2 of 2

EXHIBIT K

The St Paul

Facsimile Cover Sheet

To: Len Trower, Phil Johnson

Company: PHA

Address:

Phone:

Fax: 215-567-0726

From: Christine Alexander, Esquire

Company: The St. Paul Companies

Address: 5801 Smith Avenue, Baltimore, Maryland 21209

Phone: 410-205-0496 Fax: 410-205-0605

Date: 4/10/01

Pages including 3 this cover page:

*PRIVILEDGE AND CONFIDENTIALITY NOTICE: This facsimile contains information which is legally privileged and which is intended only for the use of the Addressee(s) named above. If you are not the intended recipient, you are hereby notified that any dissemination or copying of this facsimile, or the taking of any action in reliance on the contents of this telecopied information, is strictly prohibited. If you have received this facsimile in error, please notify us immediately by telephone and return the entire facsimile to us at the above address via the U.S. Postal Service.

Thank you.

StPaul Surety

The St. Paul Companies Surety Claim 5801 Smith Avenue Baltimore, MD 21209 Mailing address P.O. Box 1138 Baltimore, MD 21203-1138 www.stpaul.com

April 10, 2001

VIA FACSIMILE TRANSMISSION NO. 215-567-0726

Len Trower and Phil Johnson Philadelphia Housing Authority Capital Projects 12 South 23rd Street Philadelphia, Pennsylvania 19103

Dear Len and Phil:

I am writing to follow up our telephone conversation yesterday regarding close out of the Richard Allen Homes contract. First and foremost, I want to thank you for the \$532,286.33 check we received yesterday in payment of pay estimate number 33. Second, I would like to confirm our discussion regarding the outstanding items for resolution.

As we discussed, the outstanding items for resolution are St. Paul's overpayment claim against the PHA, your deductive change order number 11, and your Certificate and Release. We will contact the PHA legal department and others for resolution of our overpayment claim. We dispute change order number 11, as it requests that St. Paul reduce the amount of contract money PHA contracted to pay St. Paul in the Takeover Agreement. As we understand it, change order number 11 seeks to deduct from the amount of contract money payable to St. Paul the sum of \$83,060.00 for predefault/termination work that San Lucas either did not perform or did not complete, but for which PHA paid San Lucas. The Certificate and Release appears to be a document that should not be executed until all contract issues are resolved.

We discussed how we can resolve some of the issues related to deductive change order number 11, pending final resolution of St. Paul's overpayment claim. I propose that PHA release the undisputed portion of remaining contract money. You have agreed to discuss this issue with the PHA legal department. If your legal department approves, we would have an additional pay estimate (pay estimate number 34) to release the undisputed portion of contract money to St. Paul.

Although we discussed the numbers today, I want to be sure we are in agreement as to the amount of the undisputed portion of remaining contract money that St. Paul seeks.

This work while profes

St. Paul Fire and Marine fusurance Company Portion United States Fidelity and Guaranty Company Seahoand Supery

Company Fidelity and Guaranty Insurance Company

Fidelity and Guaranty Insurance Underwriters, Inc.

St. Paul Mercury Insurance Company

Sr. Paul Guardian Insurance Company EXHIBIT L

BLANK ROME COMISKY & McCauley LLP

Counselors at Law

Direct Dial:

Fax:

(215) 569-5658

Email:

(215) 569-5692

lebor@blankrome.com

Delaware Florida Maryland New Jersey

New Jersey New York Ohio

Pennsylvania Washington, DC

August 7, 2001

CERTIFIED MAIL
RETURN RECEIPT REQUESTED

Christine T. Alexander, Esquire The St. Paul Companies 5801 Centennial Way Baltimore, MD 21209

Re:

Richard T. Allen Homes-Hope VI Takeover Agreement dated April ___, 2000 ("Takeover Agreement") by and between The Philadelphia Housing Authority ("PHA") and St. Paul Mercury Insurance Company ("Surety")

Dear Ms. Alexander::

Our firm represents PHA in connection with the captioned matter. PHA disagrees with the Surety's denial of PHA's requested \$83,060 net decrease of the contract sum as set forth in PHA's submission styled Contract 9589 Modification #11. Lyncoln Trower of PHA has advised me that your denial is based on your belief that under the Takeover Agreement PHA is obligated to pay Surety the balance of the underlying contract plus any approved increases thereto negotiated or authorized pursuant to the provisions of the Takeover Agreement. I am advised that it is the Surety's position that deductions from the contract sum are impermissible. Paragraph 8, at the top of page 4, of the Takeover Agreement is not consistent with that interpretation. It states, in pertinent part:

The Authorized Individual has no authority to negotiate deductive Change Orders, credits, back charges or net deductions.. without the Surety's ... approval...(which) shall not be unreasonably withheld or delayed...

Accordingly, any deductive change order would require the Surety's approval and such approval could not be unreasonably withheld or delayed. You approved the deductive change on behalf of the Surety pursuant to your execution of change order number 11 on December 11, 2000 (copy enclosed). Because of an insignificant \$1 accounting discrepancy increasing the final revised contract sum from \$12,035,816 to \$12,035,817 a revised

One Logan Square • Philadelphia, Pennsylvania 19103-6998 • 215.569.5500 • Fax: 215.569.5555 www.blankrome.com

BLANK ROME COMISKY & McCAULEY LLP.

Christine T. Alexander, Esquire August 7, 2001 Page 2

modification/change order was submitted to you for signature which you denied because of the \$83,060 which you had already approved and which, in any event pursuant to the Takeover Agreement, you could not unreasonably deny. Accordingly, please confirm that PHA is, in fact, not due to the Surety and will not be required to be paid to Surety. Thank you. Should you have any questions, please do not hesitate to call me.

Very truly yours

DAVID LEBOR

DL/sap

cc:

Mr. Lyncoln Trower M. Kevin Hubbard, Esquire Gary A. Wilson, Esquire Andrew J. Ruck, Esquire EXHIBIT M

Case 2:02-cv-03511-NS

Document 68

Filed 09/12/2003

Page 78 of 93

Visiable, BAETJER AND HOWARD, LIP Including professional corporations

210 Allegheny Avenue Post Office Box 5517 Towson, Maryland 21285-5517 (410) 494-6200, Fax (410) 821-0147 www.venable.com OFFICES IN

MARYLAND WASHINGTON, D.C. VIRGINIA

James A. Dunbar (410) 494-6208

jadunbar@venable.com

VENABLE

September 26, 2001

VIA TELECOPY TRANSMITTAL AND REGULAR MAIL

David Lebor, Esquire Blank Rome Comisky & McCauley LLP One Logan Square Philadelphia, Pennsylvania 19103-6998

Re:

PHA Contract No. 9589

Richard Allen Homes

Dear Mr. Lebor:

Our firm represents St. Paul Mercury Insurance Company, the surety on the above contract. This letter responds to your August 7, 2001 letter to Chris Alexander of St. Paul.

Your letter asserts that PHA is entitled to have St. Paul approve a deductive change order in the amount of \$83,060 relating to the cost associated with an administrative office on the Richard Allen Homes site, apparently because PHA no longer wants the administrative office. While we continue to look into the matter, it is our present understanding that San Lucas Construction Co., Inc., St. Paul's principal, actually completed the work on the administrative office but, at PHA's request, the office was subsequently demolished.

Under the circumstances, there is no basis for the deductive change order PHA seeks, and there is no valid approval by St. Paul of that change order.

Rather than address the issue separately, I suggest that the parties take this issue up as part of global settlement discussions. Please give me a call to discuss the matter further.

Very truly yours,

James A. Dunbar

JAD/cbm TO1DOCS1#123514 v1 EXHIBIT N

From-PHIL HOUSING Aug-14-2003 04:08pm

+12155670726

T-951 P.001

F-083

PHILADELPHIA HOUSING AUTHORITY **DEVELOPMENT DEPARTMENT**



TO: Christine Alexander Esc	-
Fax# 410-205-0605	_
Phone:	
From: LEN TROWER	_
Fax # 5(07-072(0 (215) ages: 13	_
Phone: 215-1084-4034 Date: 8/14/08	<u>.</u>
RE: FINAL PAINEUT CC: DOWNIS LAWLORD	ESG
Contract 9589	,

Aug-14-2003 04:08pm From-PHIL HOUSING

+12155670726

T-951 P.002

F-083



Philadelphia Housing Authority

Building Boyond Expectations

August 14, 2003

Carl R. Greene
Executive Miroctor

Christine Alexander, Esquire St. Paul Mercury Insurance Company 5801 Smith Avenue Baltimore, MD 21209

Re: St. Paul Mercury Insurance Co. v. Philadelphia Housing Authority

Dear Ms. Alexander:

I enclose copies of the following:

- 1. Certification of the Contractor or Duly Authorized Representative.
- 2. Certificate of Completion which has been executed by Vernon Cooney and Phillip Johnson on behalf of PHA.
- 3. Memorandum from me to Isaac Simpkins, Director, Office of Wage & Labor Standards, City of Philadelphia, dated August 13, 2003, as well as Memorandum from Mr. Simpkins to me that same day with respect to prevailing wage payments.
 - Certificate and Release form dated August 12, 2003
 - Contract Modification No. 11 executed by Vernon Cooncy in behalf of the PHA

PHA is prepared to issue its check to St. Paul in the sum of \$116,940.00 upon receipt from you of the Certification of the Contractor (paragraph I above) and the Certificate and Release (paragraph 4 above).

Sincerely,

LEN TROWER

Construction Contract Coordinator

Aug-14-2003 04:09pm

From-PHIL HOUSING

+12155670726

T-951 P.003

F-083

Instructions

Headings. Enter all identifying data required. Periodic estimates must be numbered in sequence beginning with the number 1.

Columns 1 and 2. The "Item Number" and "Description of Item" must correspond to the number and descriptive title assigned to each principal division of work in the "Schedule of Amounts for Contract Payments", form HUD-51000.

Column 3. Enter the accumulated value of each principal division of work completed as of the closing date of the periodic estimate. Enter the total in the space provided.

Certifications. The certification of the contractor includes the analysis of amounts used to determine the net balance due. In the first paragraph, enter the name of the Public Housing Agency, the contractor, and the date of the contract. Enter the calculations used in arriving at the "Balance Due This Payment" on lines 1 through 16.

Enter the contractor's name and signature in the certification following line 16. The latter portion of this certification relating to payment of legal rates of wages, is required by the contract before any payment may be made. However, if the contractor does not choose to certify on behalf of his/her subcontractors to wage payments made by them, he/she may modify the language to cover only himself /herself and attach a list of all subcontractors who employed labor on the site during the period covered by the Periodic Estimate, together with the individual certifications of each.

Certification of the Contractor or Duly Authorized Representative According to the best of my knowledge and belief, I certify that all items and amounts s	shows on the other side of this form are correct; that all work has
been performed and material supplied in full accordance, with the items and	conditions of the contract between the (liame of owner)
THE PHILIPPINIA MOUSING MICHOEMVand (contractor) LV	X = 221. 141 () () () () () () ()
dated (mm/dd/yyyy) CA-ICC /CC , and July authorized deviation	tions, substitutions, alterations, and additions; that the following is a
true and correct statement of the Contract Account up to and including the last day of the po	eriod covered by this estimate, and that no part of the "Balance Duc
This Payment" has been received.	I GOT TON
1. Original Contract Amount	\$11,840,ECC
Approved Change Orders:	
2. Additions (Total from Col. 3, form HUD-51002)	145 917
3. Deductions (Total from Col. 5, form HUD-51002) \$ 500	(net) \$142, 2011 (12,035,817
4. Current Adjusted Contract Amount (line 1 plus or minus net)	• 1-7
Computation of Balance Due this Payment 5. Value of Original Contract work completed to date (from other side of this form)	400,008 i i s
Completed Under Approved Change Orders	
6. Additions (from Col. 4, form HUD-51002)	い に のコ
7. Deductions (from Col.5, form HUD-51002) 5_83,CCC	(net) 5 145 817 12 025 817
8. Total Value of Work in Place (line 5 plus or minus not line 7)	\$18,035,811
9. Less: Retainage,%	いついろちをけ
10. Net amount earned to date (line 8 less line 9)	11.918.877
11, Less: Previouely earned (line 10, last Periodic Estimate) 12. Net amount due, work in place (line 10 less line 11)	\$ 116,940
Value of Materials Properly Stored	
13. At close of this period (from form HUD-51004) \$	•
14. Less: Allowed last period \$	-
15. Increase (decrease) from amount allowed last period \$	· 1/6,940
16. Balance Due This Payment I further certify that all just and lawful bills against the undersigned and his/her subcontract	the labor material and equipment employed in the performance
of this contract have been paid in full in accordance with the terms and conditions of this	s contract, and that the undersigned and his/her subcontractors have
complied with, or that there is an honest dispute with respect to, the labor provisions of	this contract.
Name of Contractor Signature of Authorized Representative	Title Date (mm/dd/yyyy)
St Day Superil	
JI. FFAIT JAISLING	
The state of the s	
Certificate of Authorized Project Representative and of Contracting Officer Each of us certifies that he/she has checked and verified this Periodic Estimate No.	; that to the best of his/her knowledge and belief it is a true
etatement of the value of work performed and material supplied by the contractor: that it	all work and material included in this estimate has been inspected by
him/her or by his/her supported senistants; and that such work has been performed or	supplied in full accordance with the drawings and specifications, the
terms and conditions of the contract, and duly authorized deviations, substitutions, alle	erations, and additions, all of which have been duly approved.
We, therefore, approve as the Balance Due this Payment the amount of \$ 110,0	740
Authorized Project Representative Date (mm/dd/yyyy) Contractin	g Officer Date (mm/dd/yyyy)
11 h 11 visitos	814,00g
Warning HUC will prospect false claims and statements. Conviction may result in criminal a	and/or ovir penalties. (18 U.S.C. 1001, 1010, 1012; 31 U.S.C. 3729, 3802)
Previous editions are obsolete	ref. Handbooks 7417.1 7450.1 form HUD-51001 (3/92)
VOLICHER NO # 1000	z CIS

From-PHIL HOUSING Aug-14-2003 04:09pm

+12155670726

T-951 P.004 F-083

Bubmit original and one copy to the Public Housing Agency. Complete instructions are on the back of this form.

32 Change Order No. 4

Public reporting burden for this collection of information is estimated to average 3.5 hour per response, including the time for reviewing instructions, searching existing data sources, gamering and maintaining the data needed, and completing and reviewing the collection of information. This agency may not conduct or aponsor, and a person is not required to respond to, a collection of information unless that collection displays a valid OMB control number.

This information is collected under the suntantly of Section 50 of the U.S. Housing Act of 1937 and HUD regulations. Had are responsible for contract administration to ensure that the work for the project development is done in accordance with State laws and HUO requirements. The contractor/subcontractor reports provide details and summaries on payment, change orders, and schedule of materials stored for the project. The information will be used to cosum that the total development costs, identified in the ACC, are kept as low as possible and consistent with HUD construction requirements.

Response to the collection of information are required to obtain a benefit of to remin a benefit. This information request does not lond itself to confidentiality Periodic Estimate Number Period Name of Public Housing Agency FINAL 34 Philadelphia Housing Authority Project Number Location of Project Richard Allen Hope VI - B2 and B3 Contract Number Name of Contractor St. Paul Mercury Insurance Company 5801 Smith Avenue - P.O. Box 1138 Baltimors MD 21203-1138 Completed to Date Item Number Description of Item (2) (1) 108,588 \$ Bond 150,395 2 Building Permit 100,000 Start Up/Mobilization 288,000 Security 165,017 Project Supervision 74,940 Management Office 917,000 Building 41 1,056,000 Building 42 \$85,000 Building 43 628,000 Building 44 10 608,000 11 Building 45 827,000 Building 48 12 69,000 13 Landscape Quadrunt 8-3 25,000 Omamental Fence 14 3,000,000 Bullding 27 East 15 300,000 16 Buikling 27 West 600,000 Building 28 17 660,000 18 Building 29 210,000 19 Building 30 East 300,000 **3**0 Building 30 West 605,000 Building \$1 21 605,000 22 Building 32 705,000 23 Building 39 705.000 24 Building 34 700,000 Inflittinits 25 69,000 Landscape Quadrant 6-2 26 25,000 27 Omamental Fence 8-2 11.806.940 28 Value of Original Contract Completed 30,768 29 Change Order No. 1 66,220 30 Change Order No. 2 (28,383) Change Order No. 3 (7,424) Aug-14-2003 04:09pm

From-PHIL HOUSING

+12155670726

T-951 P.005

Submit original and one copy to the Public Housing Agency. Complete instructions are on the back of this form.

Public reporting burden for this collocation of information is estimated to average 3.5 hour per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. This agency may not conduct or aponeor, and a person is not required to respond to, a collection of information unless that collection displays a valid CMB control number.

This information is collected under the authority of Section 69 of the U.S. Housing Act of 1937 and HUD regulations. Has are responsible for contract administration to ensure that the work for the project development is done in accordance with State laws and HUD requirements. The contractor/autocontractor reports provide details and summarids on payment, change crosss, and schedule of materials stored for the project. The information will be used to ensure that the total development courts, identified in the ACC, are kept as low as possible and consistent with HUD construction requirements. Response to the collection of information are required to obtain a benefit or to retain a benefit. This information request does not lend itself to confidentially.

Period Periodic Estimate Number Name of Public Housing Agency FINAL 34 Philadelphia Housing Authority Project Number Location of Project Richard Allen Hope VI - 82 and 83 Contract Number Name of Contractor 9589 St. Paul Mercury Insurance Company 5801 Smith Avenue - P.O. 50x 1138 Baldmore MD 21209-1138 Completed to Date Dospription of Item (3)(2) (1) 11,407 Change Order No. 5 32 705 33 Change Order No. 5 20,592 Change Order No. 7 28,080 38 Change Order No. 8 53,720 Change Order No. 9 38 16.212 Changé Order No. 10 37 118,840 TO AND THE PROPERTY OF THE PRO 38

Aug-14-2003 04:10pm From-PHIL HOUSING

+12155670726

T-951 P.006

F-083

CERTIFICATE OF COMPLETION - CONSOLIDATED PAGE 1

THIS IS TO CERTIFY THAT ALL WORK AND MATERIALS HAVE BEEN CAREFULLY INSPECTED BY DULY AUTHORIZED AGENTS OR REPRESENTATIVES OF THE PHILADELPHIA HOUSING AUTHORITY, HEREINAFTER CALLED THE PUBLIC HOUSING AGENCY, AND THAT, THE ST. PAUL SURETY HEREAFTER CALLED THE CONTRACTOR, HAS FURNISHED ALL LABOR, MATERIALS AND SERVICES REQUIRED FOR CONSTRUCTION SERVICES ACCORDING TO REQUIREMENTS AND THE SPECIFICATIONS AND DRAWINGS WITH CONTRACT # 9589 DATED 4/6/00 BETWEEN THE LOCAL PHILADELPHIA HOUSING AUTHORITY AND THE CONTRACTOR.

THIS IS TO CERTIFY

- THAT ALL WORK COVERED BY THIS CONTRACT, ORIGINALLY REQUIRED TO BE COMPLETED 10-6-99 WAS ACTUALLY COMPLETED ON 12-30-00
- THAT ALL CHANGES PERMITTED OR REQUIRED TO BE MADE, EXCEPT MINOR MODIFICATIONS AND FIELD ADJUSTMENTS, HAVE BEEN AUTHORIZED BY A WRITTEN AND DULY APPROVED CHANGE ORDER, AND ALL STOP ORDERS HAVE CONFIRMED AND LIFTED IN WRITING;
- 3. THAT ALL PROCEED ORDERS HAVE BEEN SUPPORTED BY APPROVED CHANGE ORDERS EQUITABLY ADJUSTING THE CONTRACT PRICE AND/OR TIME WHERE ADJUSTMENTS ARE INDICATED.
- 4. THAT CHANGE ORDERS # 1 THRU #11 CONSTITUTE THE ONLY AMENDMENT TO THE CONTRACT PRICE AND/OR TIME, AND THAT ALL CHANGE ORDERS ISSUED IN CONNECTION WITH THIS CONTRACT ARE LISTED ON THE ATTACHED SCHEDULE;
- 5. THAT ALL CERTIFICATES, BONDS, QUARANTEES, WARRANTIES INSURANCE AND TESTS REQUIRED UNDER THE CONTRACT HAVE BEEN FURNISHED OR PERFORMED
- 6. THAT THE PHA HAS OBTAINED FROM THE CONTRACTOR THE ATTACHED CERTIFICATE AND RELEASE, RELEASING THE PHA IN FULL FROM ALL FURTHER CLAIMS UNDER THIS CONTRACT:
- 7. THAT ALL LABORERS AND MECHANICS HAVE BEEN PAID NOT LESS THAN THE MINIMUM WAGE RATES AS ESTABLISHED IN SAID CONTRACT, AND THAT THERE HAVE BEEN NO CLAIMS MADE FOR INFRINGEMENT OF ANY PATENT;
- 8. THAT NO CLAIMS OF ANY NATURE BY ANY LABORER, MECHANIC, SUBCONTRACTOR, MATERIAL MAN, OR VENDOR ARE OUTSTANDING AGAINST THE PHA; AND

From-PHIL HOUSING Aug-14-2003 04:10pm

+12155670726

T-951 P.007

F-083

CERTIFICATE OF COMPLETION - CONSOLIDATED PAGE II

9. THAT;

DATE FOR COMPLETION FIXED IN CONTRACT: 10/6/99 DATE FOR COMPLETION AS EXTENDED: 10/30/00 ACTUAL COMPLETION DATE OF CONTRACT WORK: 11/30/00

ORIGINAL CONTRACT AMOUNT: \$11,890,000.00 AUTHORIZED ADDITIONS: \$228,877.00 SUBTOTAL: \$12,118,877.00 AUTHORIZED DEDUCTIONS EXCLUDING LIQUIDATED DAMAGES: \$83,060 ADJUSTED CONTRACT PRICE: \$12,035,817.00 LESS PAYMENTS TO CONTRACTOR: \$11,918,877.00

TOTAL AMOUNT OF LIQUIDATED DAMAGES ASSESSED: 0

BALANCED DUE: \$116,940.00 AND

10. THAT VOUCHER FOR FINAL PAYMENT IN THE AMOUNT OF: \$116,940.00

CONCURRED IN:

THE PHILADELPHIA HOUSING AUTHORITY

DATE:

PROJECT REPRESENTATIVE:

Aug-14-2003 04:11pm From-PHIL HOUSING +12155670726



PHILADELPHIA HOUBING AUTHORITY

DEPARTMENT OF CONTRACT ADMINISTRATION 12 South 23rd Street, 5th Floort

Carl R. Grasn Executive Director

Philadelphia, Pennsylvania 19108 Phone: 218-884-4024 215-676-0726 Fax

MEMORANDUM

TO:

Isaac Simpkins, Director, Office of Wage & Labor Standards

City of Philadelphia, Fax No. 686-2116

FROM:

Len Trower, Construction Contract Coordinator, Fax:576-0726, Offe: 684-4034

Philadelphia Housing Authority

SUBJECT:

Certification of Comractor's Prevailing Wage Compliance

Contract No. 9589

Purchase Order No.: Various

Title: General Construction @ Richard Allen – Hope VI

Vendor: The St. Paul Surety

DATE: 8-13-03

COPIES

File: 9589

The contract listed above has now been completed and application has been made for final payment. It is requested that you conduct a final review of the contractor's compliance and acknowledge that compliance by signing the statement below. When completed, please return a signed copy of this memorandum to me. My fax number is 215 - 576-0726.

The City of Philadelphia's Labor Standards Unit certifies that the above named commercer, and its subcontractors have been found in full compliance with the terms and conditions of the prevailing wage payment on this contract. All field complaints have been remedied (if any), and there are no outstanding legal prevailing wage violations.

Isaac Simpkins

Director, Office of Wage Compliance & Labor Standards

Dae attack

Aug-14-2003 04:11pm From-PHIL HOUSING

+12155670726

T-951 P.009 F-083

OFFICE OF THE MAYOR



FAX (215) 686-2116

LABOR STANDARDS UNIT MUNICIPAL SERVICES BUILDING 1401 J.F.K. BLVD., 6TH FLOOR PHILADELPHIA, PA 19102-1670



CITY OF PHILADELPHIA

MEMORANDUM

TO:

Len Trower

Construction Contract Coordinator, PHA

FROM:

Isaac Simpkins

Acting Director, FLSU

DATE:

August 13, 2003

RE:

General Construction @ Richard Allen-Hope IV - PHA Contract # 9589

Since we have no apparent wage compliance issue with this contract, Philadelphia Labor Standard Unit will sign off on this contract, per you request.

Thank you.

NS7/DOW

Aug-14-2003 04:11pm From-PHIL HOUSING

+12155670726

T-951 P.010

F-083

DATE: SLO DS

CERTIFICATE AND RELEASE

FROM: The St Paul Supering
TO:THE PHILADEL PHIA HOUSING AUTHORITY (Name of owner)
REFERENCE: CONTRACT NO. 9589 ENTERED INTO THE 4 (0)00 DAY
OF APRIL , 2000 BETWEEN THE PHILADELPHIA HOUSING AUTHORITY (Name of owner)
OF PHILADELPHIA PENNSYLVANIA (State)
(City) HEREINAFTER CALLED THE PUBLIC HOUSING AGENCY (PHA).
IND The St. Paul Surety
(Name of contractor) Only 1000
OF (City) (State)
HEREINAFTER CALLED THE CONTRACTOR
FOR THE (Type of construction)
OF RICHARD AND - HOPE TIL PROJECT NO. (Name of project)
LOCATED IN THIA. PA
(City) KNOW ALL MEN BY THESE PRESENTS:
1. The undersigned hereby certifies that there is due and payable under the contract and duly approved Change Orders and modifications the undisputed balance of \$
2. The undersigned further certifies that in addition to the amount set forth in paragraph 1 hereof there are outstanding and unsettled the following items which he claims are just and due and owing by the PHA to
the contractor: (a) (b)
(c) (Itemize claims and amounts claimed. If none, so state.)
3. The undersigned further certifies that all work required under this contract including work required under this contract including work required under this contract including work required under this contract numbered has been performed in accordance with the terms thereof, and that there are no claims of laborers or mechanics for unpaid wages arising out of the performance of this contract, and that the wage rates paid by the Contractor and all Subcontractors were incompared to the contract of this contract, and that the wage rates paid wage rates.
performance of this contract, and that the wage rates conformity with the contract provisions relating to said wage rates.

Aug-14-2003 04:12pm From-PHIL HOUSING

+12155670726

T-951 P 01

F-083

PAGE 2 OF 2

4. Except for the amounts stated in paragraph 1 and 2 hereof the undersigned has received from the PHA all sums of money payable to the undersigned under or pursuant to the aforementioned contract or any change or modification thereof.

5. That in consideration of the payment of the amount stated in pargraph 1 hereof the undersigned does hereby release the PHA from any and all claims arising under or by virtue of this contract except the amounts listed in paragraph 2 hereof; provided, however, that if for any reason the PHA does not pay in full the amount stated in paragraph 1 hereof, said deduction shall not affect the validity of this release, but the amount so deducted shall be automatically included under paragraph 2 as an amount which the Contractor has not released but will release upon payment thereof. The Contractor further certifies that upon payment of the amounts listed in paragraph 2 hereof, and of any amount which may be deducted from paragraph 1 hereof, he will release the PHA from any and all claims of any nature whatsoever arising out of said contract or modification thereof, and will execute such further releases or assurances as the PHA may request.

	, 20			
•				(SEAL)
				(JEAL)
		(Name of	Contractor)	
		•		
		(Sionature an	d Title of Officer)	•
		(Olgazetti V		
	oath, deposes and says	er una luia in elan		of th
ng first duly sworn or	oath, deposes and suys	, 11156, 1115 15 1110 -		
	, second, that he	e has read the fore	going Certificate ar	id Kelease by min
skanihad as	Ó	f the	•	
	0			1. J Lalia
ffiant further states the	at the matters and thing:			nowledge and belie
ffiant further states the			to the best of his k	
ffiant further states the		s stated therein are	to the best of his k	Affiant)
ffiant further states the ue.	at the matters and thing:	s stated therein are	to the best of his k	Affiant)
ffiant further states the ue.		s stated therein are	to the best of his k	Affiant)
ffiant further states the ue.	at the matters and thing:	s stated therein are	to the best of his k	Affiant)
ffiant further states the ue.	at the matters and thing:	s stated therein are	to the best of his k	Affiant) 20
ffiant further states the ue.	at the matters and thing:	s stated therein are	to the best of his k	Affiant) 20
ffiant further states the	at the matters and thing:	s stated therein are	to the best of his k	Affiant) 20

Aug-14-2003 04:12pm From-PHIL HOUSING - in wentitter must be Va Contract Modification

+12155670726

T-951 P.012

F-083

P.2/3

Contract Number: Contractors Name:	9569	Change Ore	ler Number:	Da	ite: <u>December 11_2000</u>		
Contractore Name;	Samt Payl Mercur	MARS IN 943AG	DY				
Mooretti <u></u>	Allen Liene VI	HOPE. MID Z 1203	Designar Asserts	Wallers Boh	ore & Todal		
Site Name: Richard	THE BOLLOWING C	HANGES ARE MAI	or to the contr	ACT DOCUM	ENTS		
	HE CARESANIA A	A INCHES AND THE PARTY.	Be in (118 ani)				
A. ADJUSTMENT IN	CONTRACT PRICE	•					
(1) Original Contract	Amount:				\$11,890,000.00		
					0228,876.00		
					\$12,118,876.00		
(4) Convect Will Be	Decreased				(\$83.060.00)		
(5) New Contract An	nount:				\$12,035,916:00		
B. ADJUSTMENTS II	V CONTRACT TIME	i: in a	ccordance with the	ı taksover Agr	reement dated 4/6/00.		
(1) The Contract Tim	e from Addendum	1 Page E-3, #2 in 1	the Agreement	. 637	days 1/12/98		
(2) Net enange in Co	ntract Time by pre-	vious Contract Mod		260	dous		
(3) Contract Time pri	ior to this Contract	Madification:		270	çmiz Dadiz		
(4) Net Increase in co	entract Time by this	s Contract Modific	arion:				
(5) New Contract Tin				O			
(6) The Work will be	substantially comp	lete on et before:		1022	خصرے رہ(عداحت		
(7) The work will be	completed and read	dy for final paymer	il on or before:		-		
C. This Change or	DER incorporațes C	hange Authorizatio	n Numbert	<u> 11</u> Dan	led: 12/11/00		
D. OTHER ADJUSTMENTS IN CONTRACT PRICE OR CONTRACT TIME - Adjustments for separable parts of the work referenced in paragraph of the Agreement are detailed in the following occuments: E. WORK SEQUENCING CONDITIONS - The contractor shall complete the work changed and affected by this Contract Modification on or before							
G. This modification		ed thereby is subje	et to all contract to	erms, conditio	ns and covenants.		
H. RECOMMENDED:			IPPROVED:	~	-		
			11.6.0	-vi			
By the Architect		Date !	y PHA		Date		
I. CERTIFICATION, ACCEPTANCE & WAIVER OF FUTURE CLAIMS BY THE CONTRACTOR: This is to certify to the best of my knowledge and belief that the cast and pricing data described in page 2 of this Contract Modification ("CM") entitled " Contractors Proposal for Adjustment" is complete and accurate as of							
further certify that I und	defittend the Contract	t Price may be aubies	n to downward re-ne	zotistion where	the above cost and prising		
undersigned Contractor CM represents full com the contract grising from	also acknowledges to pensation for all incre m this CM. Acceptar	ind agroes that the a eases or decreases in ice of this waiver by	djustment in Contract the cost of the time the contractor provid	t Price and Con required to perf les for an all inc	tract Time stipulated in this form the entire work under surive sectlement for all		
changes, any delay, and	a or corret and lebus	being a maiket of Jul	WALCO AN COLLEGE ED LINE	a graum on acco	unt of the CM.		
(
St. Paul	· · · · · · · · · · · · · · · · · · ·		(1)	1/U.	12/11/00		
By the Contractor - P	rint Name		Signature		Date		

Case 2:02-cv-03511-NS Document 68 Filed 09/12/2003 Page 92 of 93

Aug-14-2003 04:13pm From-PHIL HOUSING 04/25/2004 10:0100 Paranti Time 120 Com +12155670726

P.013 T-951

F-083

r. a. a

Contract Modification

DISTRIBUTION: Contractor, Finance, Wage Compliance, Med Coordinator, HOPE VL Capital Projects, Contract File

<u>Description of Change:</u>

This modification is for a credit for work deleted from the contract scope. Management office renovations stopped due to the default of the General Contractor for construction. Due to the construction delay, PHA deleted the balance of the renovations from the contract scope. The credit is the balance left on the approved schedule of volues.

The credit of \$83,060.00 is considered fair and reasonable according to the approved schedule of values.

AUTHORIZED CONTRACTOR REPRESENTATIVE (Typed/filmed):

DATE

12/11/00

CERTIFICATE OF SERVICE

I certify that on this 12th day of September, 2003, I did cause to be served a true and correct copy of the foregoing Response of Defendant Philadelphia Housing Authority to Plaintiff St. Paul's Motion to Preclude Testimony of Certain Expert Witnesses by facsimile (without exhibits) and Federal Express (with exhibits), upon counsel of record as follows:

Paul F. Strain, Esquire James A. Dunbar, Esquire Venable, LLP 210 Allegheny Avenue P.O. Box 5517 Towson, Maryland 21204

DANIEL E. RHYNHART